

US 101/N of SR 107 - Stabilize Slope
Project Information

PIN: 310121G As of Date: February 2024
 Region: Olympic Regional Admin: S. Roark
 State Route: US 101
 Current Status: Completed Legislative Districts: 19

Project Description

The side slope along this section of US 101 is experiencing slope failure. This project will stabilize the slope and reduce the risk of roadway closures.

Contractor: 009430 - ROGNLIN'S, INC. - \$6,650,000.00 - 05/10/2019

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2017	Q2 2017	On Schedule
Preliminary Engineering Start	Q4 2017	Q4 2017	On Schedule
Environmental Complete	Q3 2018	Q3 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q2 2019	Q2 2019	On Schedule
Operationally Complete	Q2 2020	Q3 2020	Late

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$616	\$614
Right of Way	\$0	\$10	\$7
Construction	\$0	\$9,399	\$9,451
Total	\$0	\$10,025	\$10,072

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$614	\$0		\$614
Right of Way	\$0	\$0	\$7	\$0		\$7
Construction	\$0	\$0	\$9,451	\$0		\$9,451
Total	\$0	\$0	\$10,072	\$0		\$10,072

Project Web Site:

Change Orders Web Site: http://www.wsdot.wa.gov/sites/default/files/2013/07/31/9430_CO_2_Redacted.pdf