

**I-90/468th Ave SE to W Summit Rd EB - Rehab Concrete**
**Project Information**

PIN: 509012S                                  As of Date: July 2019  
 Region: South Central                      Regional Admin: T. Trepanier  
 State Route: I-90  
 Current Status: Construction              Legislative Districts: 05

**Project Description**

The concrete pavement on this eastbound section of I-90 is rough and deteriorated, causing a poor ride, and shortening the life of the pavement. By replacing severely deteriorated panels, and grinding the concrete surface full width, this project will extend the pavement life and provide a smoother ride. The project will also restore delineation.

Contractor: 009036 - IMCO GENERAL CONSTRUCTION, INC. - \$21,492,662.69 - 03/20/2017

**Watch List Description**

As of April 2019: The department is negotiating with the contractor on the settlement of impacts to 2017 bridge work that could further increase the cost of the project.

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2015	Q4 2015	On Schedule
Preliminary Engineering Start	Q3 2015	Q3 2015	On Schedule
Environmental Complete	Q4 2016	Q4 2016	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2017	Q1 2017	On Schedule
Operationally Complete	Q4 2019	Q4 2019	On Schedule

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$874	\$874
Right of Way	\$0	\$0	\$0
Construction	\$0	\$29,113	\$31,965
<b>Total</b>	<b>\$0</b>	<b>\$29,987</b>	<b>\$32,839</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$874	\$0		\$874
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$31,965	\$0		\$31,965
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$32,839</b>	<b>\$0</b>		<b>\$32,839</b>

Project Web Site: <https://www.wsdot.wa.gov/projects/i90/468th-avenue-summit-road/home>

Change Orders Web Site: [http://www.wsdot.wa.gov/publications/fulltext/construction/changeorders/9036\\_CO\\_32\\_Redacted.pdf](http://www.wsdot.wa.gov/publications/fulltext/construction/changeorders/9036_CO_32_Redacted.pdf)

**I-90/Franklin Falls Bridge WB - Deck Rehabilitation**

**Project Information**

PIN: 509013M	As of Date: July 2019
Region: South Central	Regional Admin: T. Trepanier
State Route: I-90	
Current Status: Construction	Legislative Districts: 05

**Project Description**

The bridge deck on the Franklin Falls Bridge on westbound I-90 west of Snoqualmie Pass is showing signs of deterioration from normal wear. This project will repair and resurface the existing bridge deck to maintain structural integrity, continue safe operation of the highway, and extend the life of the bridge.

Contractor: 009036 - IMCO GENERAL CONSTRUCTION, INC. - \$1,153,402.52 - 03/20/2017

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2015	Q4 2015	On Schedule
Preliminary Engineering Start	Q4 2015	Q4 2015	On Schedule
Environmental Complete	Q4 2016	Q4 2016	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2017	Q1 2017	On Schedule
Operationally Complete	Q4 2019	Q4 2019	On Schedule

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$225	\$225
Right of Way	\$0	\$0	\$0
Construction	\$0	\$2,189	\$2,189
Total	\$0	\$2,413	\$2,413

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$225		\$225
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$2,189		\$2,189
Total	\$0	\$0	\$0	\$2,413		\$2,413

Project Web Site: <https://www.wsdot.wa.gov/projects/i90/468th-avenue-summit-road/home>

Change Orders Web Site: [http://www.wsdot.wa.gov/publications/fulltext/construction/changeorders/9036\\_CO\\_32\\_Redacted.pdf](http://www.wsdot.wa.gov/publications/fulltext/construction/changeorders/9036_CO_32_Redacted.pdf)

## I-90/Denny Creek Viaduct WB - Deck Rehabilitation

### Project Information

PIN: 509013T

As of Date: July 2019

Region: South Central

Regional Admin: T. Trepanier

State Route: I-90

Current Status: Construction

Legislative Districts: 05

### Project Description

The bridge deck on the westbound Denny Creek Viaduct on I-90 west of Snoqualmie Pass is showing signs of deterioration due to normal wear. This project will repair and resurface the existing bridge deck to maintain structural integrity, continue safe operation of the highway, and extend the life of the bridge.

Contractor: 009036 - IMCO GENERAL CONSTRUCTION, INC. - \$3,767,691.99 - 03/20/2017

### Watch List Description

As of April 2019: The department is negotiating with the contractor on the settlement of impacts to 2017 bridge work that could further increase the cost of the project.

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2015	Q4 2015	On Schedule
Preliminary Engineering Start	Q4 2015	Q4 2015	On Schedule
Environmental Complete	Q4 2016	Q4 2016	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2017	Q1 2017	On Schedule
Operationally Complete	Q4 2019	Q4 2019	On Schedule

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$546	\$546
Right of Way	\$0	\$0	\$0
Construction	\$0	\$12,513	\$13,309
Total	\$0	\$13,059	\$13,855

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$546		\$546
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$13,309		\$13,309
Total	\$0	\$0	\$0	\$13,855		\$13,855

Project Web Site: <https://www.wsdot.wa.gov/projects/i90/468th-avenue-summit-road/home>

Change Orders Web Site: [http://www.wsdot.wa.gov/publications/fulltext/construction/changeorders/9036\\_CO\\_32\\_Redacted.pdf](http://www.wsdot.wa.gov/publications/fulltext/construction/changeorders/9036_CO_32_Redacted.pdf)

**I-90/Denny Creek Rd Bridge WB - Deck Rehabilitation**
**Project Information**

PIN: 509015I	As of Date: July 2019
Region: South Central	Regional Admin: T. Trepanier
State Route: I-90	
Current Status: Completed	Legislative Districts: 05

**Project Description**

The bridge deck on the westbound Denny Creek Rd Bridge on I-90 west of Snoqualmie Pass is showing signs of deterioration due to normal wear. This project will repair and resurface the existing bridge deck to maintain structural integrity, continue safe operation of the highway, and extend the life of the bridge.

Contractor: 009036 - IMCO GENERAL CONSTRUCTION, INC. - \$491,554.39 - 03/20/2017

**Watch List Description**

As of April 2019: The department is negotiating with the contractor on the settlement of impacts to 2017 bridge work that could further increase the cost of the project.

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2015	Q3 2015	Early
Preliminary Engineering Start	Q4 2015	Q4 2015	On Schedule
Environmental Complete	Q4 2016	Q1 2017	Late
Right of Way Complete			
Contract Advertisement	Q1 2017	Q1 2017	On Schedule
Operationally Complete	Q4 2019	Q4 2018	Early

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$57	\$76
Right of Way	\$0	\$0	\$0
Construction	\$0	\$634	\$873
Total	\$0	\$691	\$949

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$76	\$0		\$76
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$873	\$0		\$873
Total	\$0	\$0	\$949	\$0		\$949

Project Web Site: <https://www.wsdot.wa.gov/projects/i90/468th-avenue-summit-road/home>

Change Orders Web Site: [http://www.wsdot.wa.gov/publications/fulltext/construction/changeorders/9036\\_CO\\_32\\_Redacted.pdf](http://www.wsdot.wa.gov/publications/fulltext/construction/changeorders/9036_CO_32_Redacted.pdf)

### I-90/2 miles W of W Summit I/C EB - Culvert Rehabilitation

Project Information	
PIN: 509015J	As of Date: July 2019
Region: South Central	Regional Admin: T. Trepanier
State Route: I-90	
Current Status: Completed	Legislative Districts: 05
<b>Project Description</b>	
Existing culverts within the project limits are deteriorating and have erosion issues. This project will install culvert linings, repair inlets, and repair erosion to maintain culvert flow and prevent deterioration and erosion.	
Contractor: 009036 - IMCO GENERAL CONSTRUCTION, INC. - \$345,851.50 - 03/20/2017	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2015	Q1 2015	On Schedule
Preliminary Engineering Start	Q2 2015	Q2 2015	On Schedule
Environmental Complete	Q3 2016	Q3 2016	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2017	Q1 2017	On Schedule
Operationally Complete	Q4 2019	Q4 2018	Early

Watch List Description
As of April 2019: The department is negotiating with the contractor on the settlement of impacts to 2017 bridge work that could further increase the cost of the project.

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$114	\$136
Right of Way	\$0	\$0	\$0
Construction	\$0	\$797	\$543
<b>Total</b>	<b>\$0</b>	<b>\$911</b>	<b>\$679</b>

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$136	\$0		\$136
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$543	\$0		\$543
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$679</b>	<b>\$0</b>		<b>\$679</b>

Project Web Site: <https://www.wsdot.wa.gov/projects/i90/468th-avenue-summit-road/home>

Change Orders Web Site: [http://www.wsdot.wa.gov/publications/fulltext/construction/changeorders/9036\\_CO\\_32\\_Redacted.pdf](http://www.wsdot.wa.gov/publications/fulltext/construction/changeorders/9036_CO_32_Redacted.pdf)

**I-90/S Fork Snoqualmie Bridge E of North Bend EB - Deck Rehabilitation**
**Project Information**

PIN: 509016L                                      As of Date: July 2019  
 Region: South Central                          Regional Admin: T. Trepanier  
 State Route: I-90  
 Current Status: Completed                      Legislative Districts: 05

**Project Description**

The bridge deck on the S. Fork Snoqualmie Bridge on eastbound I-90 east of North Bend is showing signs of deterioration from normal wear. This project will repair and resurface the existing bridge deck to maintain structural integrity, continue safe operation of the highway, and extend the life of the bridge.

Contractor: 009036 - IMCO GENERAL CONSTRUCTION, INC. - \$548,195.59 - 03/20/2017

**Watch List Description**

As of April 2019: The department is negotiating with the contractor on the settlement of impacts to 2017 bridge work that could further increase the cost of the project.

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2016	Q1 2016	Early
Preliminary Engineering Start	Q3 2016	Q2 2016	Early
Environmental Complete	Q4 2016	Q1 2017	Late
Right of Way Complete			
Contract Advertisement	Q1 2017	Q1 2017	On Schedule
Operationally Complete	Q4 2019	Q4 2018	Early

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$38	\$66
Right of Way	\$0	\$0	\$0
Construction	\$0	\$707	\$707
<b>Total</b>	<b>\$0</b>	<b>\$744</b>	<b>\$773</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$66	\$0		\$66
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$707	\$0		\$707
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$773</b>	<b>\$0</b>		<b>\$773</b>

Project Web Site: <https://www.wsdot.wa.gov/projects/i90/468th-avenue-summit-road/home>

Change Orders Web Site: [http://www.wsdot.wa.gov/publications/fulltext/construction/changeorders/9036\\_CO\\_32\\_Redacted.pdf](http://www.wsdot.wa.gov/publications/fulltext/construction/changeorders/9036_CO_32_Redacted.pdf)