

US 395/Ridgeline Drive - Construct Interchange

Project Information

PIN: 5395040

As of Date: January 2024

Region: South Central

Regional Admin: T. Trepanier

State Route: US 395

Current Status: Completed

Legislative Districts: 08, 16

Project Description

The intersection of US 395 and Ridgeline Drive experiences congestion due to recent development in this fast growing area of Kennewick, including a new high school and hospital. This four-laned limited access highway connects I-82 with I-182 through Pasco and Kennewick. Heavy truck volumes and higher vehicle speeds make safe access at this intersection a concern. This project will construct a new grade separated interchange to reduce congestion, improve access, and reduce the of collisions.

Contractor: 009625 - SCARSELLA BROS. INC. - 12,331,610.69 - 02/23/2021

Project Milestones

| Milestone | Original Date | Current Date | Status |
|-------------------------------|---------------|--------------|-------------|
| Project Definition Complete | | | |
| Preliminary Engineering Start | | | |
| Environmental Complete | | | |
| Right of Way Complete | Q4 2020 | Q4 2020 | On Schedule |
| Contract Advertisement | Q4 2020 | Q4 2020 | On Schedule |
| Operationally Complete | Q4 2022 | Q2 2023 | Late |

Project Cost Summary (\$ in Thousands)

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|-------------------------|---------------------|---------------------|-----------------------|
| Preliminary Engineering | \$0 | \$0 | \$0 |
| Right of Way | \$0 | \$1,850 | \$1,850 |
| Construction | \$0 | \$15,789 | \$17,189 |
| Total | \$0 | \$17,639 | \$19,039 |

Project Funding Summary - Current Approved Cost (\$ in Thousands)

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|--------------------|--------|-----|--------------------|----------|-------|----------|
| Prelim Engineering | \$0 | \$0 | \$0 | \$0 | | \$0 |
| Right of Way | \$0 | \$0 | \$0 | \$1,850 | | \$1,850 |
| Construction | \$0 | \$0 | \$2,639 | \$14,550 | | \$17,189 |
| Total | \$0 | \$0 | \$2,639 | \$16,400 | | \$19,039 |

Project Web Site: