

Active Contracts - Sorted by Prime Contractor

Prime Contractor Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
A-1 Landscaping And Construction,	008830	STATE	522	Sr522, Snohomish River Bridge To Us 2 Vic Roadside	02/08/2016	EDWARD W. KANE	NW	3,149,607.00	2,987,786.00	3,084,902.46	180	0
A-1 Landscaping And Construction,	009233	STPF-0524(016)	524	Sr 524, Locust & Larch Way Intersection Improvemen	05/17/2018	MARK SAWYER	NW	2,345,914.50	3,286,716.00	3,141,960.00	50	0
Acme Concrete Paving, Inc.	009213	NHPP-0901(492)	090	I-90, E Sunset Way I/C Vic To 436th Ave Vic Paveme	04/03/2018	ALETA BORSCHOWA	NW	14,673,209.85	17,345,998.29	17,035,290.02	285	1
Acme Concrete Paving, Inc.	009252	STATE	395	Us 395, Nsc - Columbia To Freya	06/05/2018	MARK ALLEN	EA	8,888,668.80	8,217,202.56	7,955,337.47	105	18
Acme Concrete Paving, Inc.	009319	NHPP-0901(496)	009	I-90, 468th Ave Se To W Summit Rd Wb - Rehab Concr	11/19/2018	SCOTT GOLBEK	SC	19,742,159.00	21,274,148.25	9,223,372.63	251	149
Active Construction, Inc.	009353	HSIP-0510(019)	510	Sr 510, Meridian Rd Se Roundabout And Paving	01/17/2019	JOHN ROMERO	OL	3,363,730.00	2,484,484.00	2,387,683.99	90	16
Active Construction, Inc.	009401	STATE	520	Sr 520, 80th Ave To 108th Ave Culvert Repairs	04/15/2019	EVELYN PAO	NW	664,205.00	1,177,177.00	1,261,222.26	60	9
American Bridge Company	009151	NHFP-NHPP-0901(497)	090	I-90, Floating Bridges Replace Anchor Cables	11/20/2017	EDWARD W. KANE	NW	6,228,608.00	5,755,000.00	11,846,707.39	129.5	0
Ascorp, Inc. Dbc Decco	009418	TRIBAL	129	Sr 129, Buford Creek Barrier Fish Passage	06/05/2019	ALEX SANGUINO	SC	2,579,181.00	3,268,371.00	2,169,792.62	125	45
Blastech Enterprises, Inc.	009366	NHPP-0395(111)	395	Us 395, Pioneer Memorial Bridge - Bridge Painting	03/18/2019	ALEX SANGUINO	SC	7,596,263.40	6,503,624.00	625,761.78	280	160
Boettcher & Sons, Inc.	009442	STP-0007(029)	007	Sr 7 N. Of Alder - Rock Scaling	07/08/2019	JOHN ROMERO	OL	581,202.00	716,652.00	663,601.50	25	2
Cadman Materials, Inc.	009028	NHPP-0054(288)	005	I-5, Ebey Slough Bridge To Sr 531 I/C Paving & Ada	03/27/2017	MARK SAWYER	NW	7,693,649.00	6,847,568.91	6,657,281.25	120	-89.5
Cadman Materials, Inc.	009053	NHPP-0526(011)	526	Sr 526 Et Al, 5th Ave W Vic To I-5 Paving & Ada Co	05/16/2017	ED KANE	NW	2,898,747.00	3,381,312.45	3,379,726.60	60	-150
Cadman Materials, Inc.	009179	STATE	530	Sr 530, I-5 Interchange To Sr 9 Paving And Ada Com	01/03/2018	SHANE SPAHR	NW	2,049,679.05	1,885,439.45	1,745,018.29	65	0
Cadman Materials, Inc.	009198	NHPP-0096(005)	096	Sr 96, I-5 Interchange Vic To Sr 9 Vic - Paving &	04/02/2018	EDWARD W. KANE	NW	5,615,116.00	6,954,955.60	6,500,547.95	126	1
Cascade Bridge Llc	009447	STPF-0116(006)	116	Sr 116, Kilisut Harbor - Remove Fish Barrier	07/10/2019	DAN MCKERNAM	OL	8,669,852.00	9,087,681.00	2,367,180.72	320	272.5
Ceccanti, Inc.	008976	STATE	008	Sr 8 Middle And East Forks Wildcat Creek Remove Fi	12/28/2016	JOHN ROMERO	OL	11,103,139.67	10,708,835.01	10,619,475.03	550	0
Central Washington Asphalt, Inc.	009031	HSIP-9999(755)	021	Sr 21 Et Al, 2017 Eastern Region Chip Seal	03/22/2017	CHAD SIMONSON	EA	10,292,507.05	9,909,028.27	10,083,407.38	70	2
Central Washington Asphalt,	009181	HSIP-9999(808)	017	Ncr, Pavement Rehab 2018	01/31/2018	DAVID KIENINGER	NC	7,387,825.31	6,941,941.00	7,313,222.29	77	0

Active Contracts - Sorted by Prime Contractor

Prime Contractor Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
Inc.												
Central Washington Asphalt, Inc.	009196	STATE	182	I-182, Queensgate Dr - Interchange Improvements	04/11/2018	ALEJANDRO SANGUINO	SC	2,191,967.80	2,400,000.00	1,762,538.64	73	0
Central Washington Asphalt, Inc.	009224	STPF-9999(784)	021	Sr 21 Et Al, 2018 Eastern Region Chip Seal	04/18/2018	CHAD SIMONSON	EA	7,930,426.75	8,887,511.35	9,129,590.73	59	-30
Central Washington Asphalt, Inc.	009260	NHPP-0285(021)	285	Sr 285, Wenatchee Area Paving And Ada Compliance	06/05/2018	DAVID KIENINGER	NC	5,652,415.91	6,069,307.35	6,094,581.25	110	0
Central Washington Asphalt, Inc.	009339	NHPP-0097(141)	097	Us 97, South Of Blewett Pass - Paving	12/19/2018	KEVIN WALIGORSKI	NC	3,306,861.51	3,521,102.22	3,355,240.53	65	5.5
Central Washington Asphalt, Inc.	009349	STPF-0904(128)	090	I-90, Sr 21 To Ritzville Paving	01/28/2019	TOM BRASCH	EA	5,562,744.50	6,272,222.00	6,486,754.38	50	9.5
Central Washington Asphalt, Inc.	009386	NHPP-0082(015)	082	I-82 & Sr 22, Sunnyside Vic To Prosser Vic - Pavin	03/20/2019	JERRY WOOD	SC	2,224,857.38	2,238,377.32	2,179,166.54	40	0
Central Washington Asphalt, Inc.	009391	STATE	012	Us 12, Nine Mile Hill To Frenchtown Vic Turnback I	04/17/2019	ALEX SANGUINO	SC	949,100.15	1,120,386.00	1,145,068.27	46	0
Central Washington Asphalt, Inc.	009402	NHPP-0012(249)	012	Us 12, Pomeroy To East Alpowa Vicinity - Chip Sea	04/16/2019	ALEX SANGUINO	SC	1,798,328.00	1,622,222.22	1,573,744.02	30	0.5
Central Washington Asphalt, Inc.	009407	HSIP-9999(816)	020	Sr 20 Et Al, 2019 Eastern Region Chip Seal	04/16/2019	CHAD SIMONSON	EA	8,912,410.50	9,222,222.22	8,482,262.44	61	13
Central Washington Asphalt, Inc.	009451	NHPP-0395(113)	395	Us 395, Safety Corridor Improvements & E Elm Rd To	07/08/2019	ALEJANDRO SANGUINO	SC	11,888,331.88	12,195,888.85	1,614,177.92	165	122
Champion Painting Specialty	009409	STATE	305	Sr 305, Agate Pass Bridge Bridge Painting	04/24/2019	MICHELE BRITTON	OL	10,577,150.00	8,015,044.00	2,441,350.16	257	178.5
Colvico, Inc.	009387	STP-0155(021)	155	Sr155, Grand Coulee Bridge Upgrade Illumination	03/20/2019	KEVIN WALIGORSKI	NC	315,003.00	242,086.00	237,722.00	30	5
Combined Construction, Inc.	009358	NHPP-0104(057)	104	Sr 104, Hood Canal Br Column & Crossbeam Sealing(S	02/19/2019	MICHELE BRITTON	OL	294,943.00	645,323.00	664,382.95	110	27
Conway Construction Company	009038	NHPP-0822(139)	082	I-82 Wb & Us 97, Yakima County - Deck Rehabilitati	04/19/2017	JERRY WOOD	SC	1,431,319.00	1,420,504.74	1,954,962.81	47	-4
Cpm Development Corporation	009124	NHPP-0002(848)	002	Us 2, Deer Rd To Colbert Corridor Improvements And	07/28/2017	MARK V. ALLEN	EA	4,014,515.25	4,228,000.00	4,885,940.69	60	0
Cpm Development Corporation	009187	NHPP-0002(850)	002	Us 2, Jct I-90 To Euclid Ave Paving	02/06/2018	CHAD SIMONSON	EA	3,902,752.40	4,046,000.00	4,201,173.18	72.5	2.5
Cpm Development Corporation	009207	NHPP-1823(064)	182	I-182 & Us 395, Tri Cities Vic - Paving, Ada, And	03/13/2018	ALEJANDRO SANGUINO	SC	2,526,714.90	2,660,546.43	2,711,040.85	70	0

Active Contracts - Sorted by Prime Contractor

Prime Contractor Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
Cpm Development Corporation	009256	NHPP-099(135)	099	Sr 99, Roy St To N 145th St Paving & Ada Complianc	06/07/2018	MIKE ASKARIAN	NW	11,582,945.23	15,205,157.26	9,853,969.66	260	44
Cpm Development Corporation	009258	HSIP-0395(109)	395	Us 395, Deer Park Corridor Intersection Improveme	05/23/2018	TOM BRASCH	EA	2,807,089.79	2,959,959.00	3,253,479.68	87	7
Cpm Development Corporation	009287	NHPP-0290(026)	290	Sr 290, Hamilton St To Mission Ave Paving	07/10/2018	CHAD SIMONSON	EA	1,700,755.90	1,922,922.00	2,112,199.79	45	0
Cpm Development Corporation	009375	STBG-0002(855)	002	Us 2, Colbert Rd To Westwood Rd Paving	03/14/2019	CHAD SIMONSON	EA	4,015,998.45	4,606,606.60	4,317,518.83	77	6
Cpm Development Corporation	009400	SPTF-0002(845)	002	Us 2, Division Wye To Farwell Rd Paving	05/01/2019	MARK ALLEN	EA	3,032,947.20	2,815,815.00	2,600,659.73	40	0
Crestline Construction Company,	009445	STATE	014	Sr 14, Wind River Rd Intersection Improvements	06/17/2019	DANAE AUSTENFELD	SW	3,497,847.00	3,399,638.50	1,710,335.59	84	16.5
Dirt And Aggregate Interchange, Inc	009392	HSIP-9999(785)	003	Sr 3 Bct Replacement & Roadside Safety	04/08/2019	MICHELE BRITTON	OL	1,783,130.50	1,798,798.00	416,267.83	130	90
Dirt And Aggregate Interchange, Inc	009404	HSIP-9999(817)	002	Us 2 Et Al, 2019-21 Er Regionwide Basic Safety - G	04/18/2019	MARK ALLEN, PE	EA	1,428,971.00	1,690,857.00	1,131,100.75	60	12.5
Dirt And Aggregate Interchange, Inc	009417	HSIP-9999(802)	005	Swr, Breakway Cable Terminal Replacement Interstat	04/29/2019	S. FELL/D. RECK	SW	599,177.05	608,597.00	520,496.00	37	6
Doolittle Construction, Llc	009372	NHPP-STPH-9999(804)	002	Us 2 Et Al, Mt Baker Area Bst - 2019	03/22/2019	GABE NG	NW	6,218,762.10	6,142,011.70	5,372,192.19	64	11.5
Eagle Industrial Painting, Llc	009344	NHPP-0020(194)	020	Sr 20, Deception Pass And Canoe Pass Bridges Paint	01/31/2019	SHANE SPAHR	NW	15,619,108.00	13,998,005.00	3,384,894.99	325	217.5
Elcon Corporation	009459	STATE	405	I-90 Et Al, Ramp Meter Enhancement And Its	07/17/2019	EVELYN PAO	NW	930,634.50	1,198,329.90	0.00	94	94
Farline Bridge, Incorporated	009419	STBG-0506(004)	506	Sr 506, Lacamas Creek Bridge Replacement	04/24/2019	COLIN NEWELL	SW	3,385,677.50	3,238,905.33	1,214,613.71	140	70
Flatiron West Inc	008625	BR-NHPP-0520(053)	520	Sr 520, Montlake To Evergreen Pt. Bridge West Appr	08/20/2014	STEVE STRAND	NW	209,905,586.51	199,537,370.50	209,752,519.04	833	0
Frank Gurney, Inc.	009359	HSIP-9999(822)	017	Scr 17-19 Region Wide, Bct Replacement A Guardrail	02/06/2019	JERRY WOOD	SC	1,794,472.00	1,746,059.53	1,652,208.68	140	36
Frank Gurney, Inc.	009448	NHPP-9999(829)	999	Scr Region Wide, Redirectional Landforms Median Ca	07/11/2019	SCOTT GOLBEK	SC	1,457,872.80	1,457,843.00	461,105.25	60	40
Gary Merlino Construction Co., Inc.	008992	STATE	005	I-5, Nb S 260th St To Duwamish River Br Concrete P	02/07/2017	MIKE ASKARIAN	NW	29,528,771.63	30,811,328.77	27,801,887.24	392	0
Graham Contracting, Ltd.	009015	STATE	520	Sr 520, Montlake To Lake Washington I/C And Bridge	11/15/2018	ROBYN BOYD	NW	389,859,194.71	455,349,888.00	40,921,884.47	1,492	1,249

Active Contracts - Sorted by Prime Contractor

Prime Contractor Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
Graham Contracting, Ltd.	009078	STATE	518	Sr 518, Eb Off-Ramp To Des Moines Memorial Dr Inte	06/22/2017	ALETA BORSCHOWA	NW	9,273,461.00	8,229,999.91	9,035,273.42	373	0
Graham Contracting, Ltd.	009170	STATE	012	Us12, Wildcat Creek Bridge - Replace Bridge - Desi	04/18/2018	SCOTT GOLBEK	SC	5,896,872.00	4,799,336.00	4,912,956.71	156	0
Graham Contracting, Ltd.	009186	STATE	092	Sr 92, Little Pilchuck Creek Fish Passage	02/26/2018	MARK SAWYER	NW	1,451,747.00	4,416,999.00	4,109,615.53	78	0
Graham Contracting, Ltd.	009214	NHPP-0902(450)	090	I-90, Yakima River Bridges Cle Elum To Ellensburg	04/16/2018	JERRY WOOD	SC	17,143,690.34	13,999,349.00	9,390,578.01	368	75.5
Graham Contracting, Ltd.	009231	NHPP-0054(290)	005	I-5, Stillaguamish R Br To Hill Ditch Br - Pccp Re	04/27/2018	SHANE SPAHR	NW	18,739,194.00	16,999,349.00	13,268,252.33	296	86
Graham Contracting, Ltd.	009376	STATE	090	I-90, Hyak To Stampede Pass Phases 1f & 2f - Fenci	03/25/2019	SCOTT GOLBEK	SC	2,134,973.00	2,818,862.00	2,544,486.88	90	7.5
Graham-Marshbank Jv	008400	IM-HSIP-9999(442)	090	Sr 92 / I-90, Intersection Improvements & Regionwi	04/16/2013	DAVE LINDBERG	NW	7,237,987.00	7,131,691.00	7,210,698.35	205	0
Granite Construction Company	009096	NHPP-0051(301)	005	I-5, Sb Bridges 5/40w And 5/105w Resurfacing	06/14/2017	SUSAN FELL	SW	1,606,948.24	2,087,087.00	2,186,410.74	72.5	-13
Granite Construction Company	009193	NHPP-9999(691)	009	Sr 9 Et Al, Mt Baker Area Bst - 2018	02/12/2018	SHANE SPAHR	NW	7,752,400.70	7,804,095.05	7,675,302.18	86	11
Granite Construction Company	009195	STPF-9999(806)	009	Sr 9 & Sr 92 108th I/S & 147th Ave To Quarry Rd I/	03/01/2018	MARK SAWYER	NW	2,658,696.00	4,204,000.00	2,301,782.09	60	27.5
Granite Construction Company	009329	NHPP-0526(012)	526	Sr 525 To Boeing Access & Sr 525 Spur Paving & Ada	12/26/2018	MARK SAWYER, P.E.	NW	1,919,332.30	2,315,896.00	2,102,327.96	55	11
Granite Construction Company	009330	NHPP-0053(975)	104	I-5, Nb Sr 104 Vic To 164th St Sw I/C Paving & Ex	01/24/2019	EDWARD W. KANE	NW	4,812,847.00	7,201,723.50	6,920,721.37	80	7
Granite Construction Company	009356	NHPP-0536(008)	536	Sr 536, Skagit River To I-5 Paving & Ada Complianc	01/10/2019	SHANE SPAHR	NW	1,814,676.99	2,089,546.00	2,179,527.73	67	0
Granite Construction Company	009362	HIP-0542(047)	542	Sr 542, I-5 To Britton Road Paving & Ada Complianc	02/06/2019	GABE NG	NW	4,126,428.30	4,699,990.80	4,477,415.16	52	8
Granite Construction Company	009363	NHPP-0002(854)	002	Us 2 & Sr 9 Bickford Ave To Gold Bar Paving & Join	02/22/2019	MARK SAWYER	NW	11,398,101.00	11,870,667.00	7,532,558.99	145	76.5
Granite Construction Company	009365	STBG-9999(818)	243	Sr 243/213/155 Ncr Seal 2019	03/04/2019	BRIAN PEARSON	NC	7,882,910.89	8,587,587.00	8,271,928.75	70	3
Granite Construction Company	009384	NHPP-0053(893)	005	I-5, Plum St To S Tacoma Way Paving	04/18/2019	BRIAN WHITEHOUSE	OL	1,944,544.50	2,241,876.10	2,086,714.40	40	0
Granite Construction	009389	NHPP-0052(216)	005	I-5, Rush Rd. To 13th St. Crack Sealing	03/21/2019	COLIN NEWELL	SW	543,754.95	509,532.60	599,253.37	20	4

Active Contracts - Sorted by Prime Contractor

Prime Contractor Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
Company												
Granite Construction Company	009394	NHPP-0014(084)	014	Sr 14, Se 164th Ave To Nw 6th Ave Paving	03/26/2019	DANAE AUSTENFELD	SW	2,565,902.70	2,188,188.00	1,898,179.24	24	4.5
Granite Construction Company	009411	NHPP-0008(021)	008	Sr 8, Us 12 To W Of Wilson Rd Paving	05/01/2019	JOHN ROMERO	OL	4,286,282.00	3,520,316.20	2,936,511.41	40	9.5
Granite Construction Company	009432	NHOO-9999(812)	205	I-205 And I-5, Pavement Rehabilitation	06/04/2019	DANAE AUSTENFELD	SW	2,803,263.70	3,307,307.00	1,506,626.36	71	14
Granite Construction Company	009446	NHPP-0302(011)	302	Sr 302, E Of Elgin Clifton Rd To Sr 16 - Remove Fi	07/09/2019	MICHELE BRITTON	OL	8,936,411.37	10,055,978.60	146,835.00	312	267.5
Granite Construction Company	009453	NHPP-0500(024)	500	Sr 500, Burnt Bridge Creek To 4th Plain - Paving A	07/01/2019	DEVIN RECK	SW	5,393,441.01	5,347,347.00	4,493,356.36	72	27.5
Granite Construction Company	009464	NHPP-0051(311)	005	I-5, Ridgefield Weigh Station Preservation	08/08/2019	DANAE AUSTENFELD	SW	710,087.90	939,939.00	13,260.00	21	14
Granite Construction Company	009473	STATE	005	I-5, Bow Hill Sb Weigh Station Preservation	09/23/2019	Not Specified	NW	636,157.00	587,478.00	0.00	0	0
Guy F. Atkinson Construction, Llc.	008127	STATE	090	I-90, Snowshed To Keechelus Dam Phase 1c - Replace	08/19/2011	JERRY WOOD	SC	197,988,768.70	177,144,342.66	198,801,072.74	1,035	-102.5
Guy F. Atkinson Construction, Llc.	008549	STPF-0099(122)	099	Sr 99, Alaskan Way Viaduct - Replacement North Acc	01/24/2014	PATRICK FULLER	NW	46,127,934.75	41,640,622.60	54,189,955.01	708	0
Guy F. Atkinson Construction, Llc.	008715	STATE	090	I-90, Keechelus Dam To Stampede Pass Phase 2a- Add	05/07/2015	SCOTT GOLBEK	SC	68,584,834.08	72,777,532.41	71,478,217.20	584	-14
Guy F. Atkinson Construction, Llc.	008811	STATE&FED	405	Design Build I-405, Sr 167 Interchange Direct Conn	07/13/2016	SHARIF SHAKLAWUN	NW	205,000,000.00	115,899,599.00	115,657,165.29	1,022	0
Guy F. Atkinson Construction, Llc.	008952	NHPP-0053(974)	005	Design Build I-5, Nb Mlk Jr Way To Ne Ravenna Brid	05/31/2017	DAVE LINDBERG	NW	35,975,513.00	38,599,899.00	41,456,614.03	880	27
Guy F. Atkinson Construction, Llc.	009133	STATE	005	I-5, Steilacoom-Dupont Rd To Thorne Lane Corridor	06/15/2018	BRIAN WHITEHOUSE	OL	249,269,600.78	180,895,595.00	79,771,485.61	1,114	668
Guy F. Atkinson Construction, Llc.	009157	STATE	005	I-5, Portland Avenue To Port Of Tacoma Road - Sout	08/13/2018	GAIUS SANROY	OL	155,410,996.00	159,875,295.00	42,504,280.78	1,453	1,077
Guy F. Atkinson Construction, Llc.	009333	STATE	167	Sr 167, 70th Avenue E. Vicinity Bridge Replacement	08/08/2019	GAIUS SANROY	OL	38,909,457.38	40,876,990.00	0.00	706	659
Guy F. Atkinson Construction, Llc.	009429	STATE	090	I-90, Eastgate To Sr 900 Corridor Improvements	06/19/2019	JAMES HARPER	NW	50,573,965.39	46,898,047.00	1,062,023.45	385	385
Halme Construction, Inc.	009462	STATE	999	Us 395 / Nsc, Bnsf - 2nd Railroad	09/05/2019	CHAD SIMONSON	EA	29,219,201.71	26,443,011.99	0.00	355	355

Active Contracts - Sorted by Prime Contractor

Prime Contractor Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
				Realignment								
Halme Construction, Inc.	009465	STBG1801(001)	090	Emergency Project: I-90 Mankas Rd Undercrossing Br	07/10/2016	TOM BRASCH	EA	569,133.00	515,091.18	12,582.81	0	0
Halme Construction, Inc.	009466	STATE	999	Pcc Railroad Structure Rehabilitation And Replacem	09/10/2019	Not Specified	EA	1,238,982.00	1,713,482.08	0.00	0	0
Hamilton Construction Co.	008670	STATE	005	I-5, Portland Avenue To Port Of Tacoma Road - Nort	12/22/2014	CHUCK MEADE	OL	136,745,458.95	134,709,929.50	149,749,114.30	781.5	11.5
Hamilton Construction Co.	009135	STPF-0504(010)	504	Sr 504 / Wooster Creek, Culvert Replacement Chroni	09/12/2017	DANAE AUSTENFELD	SW	2,273,819.00	2,095,588.20	2,098,690.88	206	1
Hamilton Construction Co.	009247	STATE	082	I-82, South Union Gap Interchange - Construct Ramp	12/06/2018	SCOTT GOLBEK	SC	15,949,437.00	14,128,990.00	9,702,295.96	264	-32
Hamilton Construction Co.	009269	STBG-0202(059)	999	Sr 202, Evans Creek & Patterson Creek Fish Passage	04/24/2019	MIKE ASKARIAN	NW	10,283,810.00	11,975,000.00	730,600.00	520	425
Hamilton Construction Co.	009388	BH-0153(446)	153	Sr 153/Methow River Bridges, Structural Phase 3	03/20/2019	BRIAN PEARSON	NC	1,319,232.50	1,109,096.00	844,611.46	75	-3
Hamilton Construction Co.	009438	STATE	162	Sr 162, Spiketown Creek Bridge Temporary Bridge	06/04/2019	LONE MOODY	OL	2,349,346.00	2,140,559.35	1,165,340.90	46	13
Hi Tech Rockfall Construction, Inc.	009474	STP-0007(029)	007	N Of Pilgrim Rd E Slope Stabilization (Small Works	09/23/2019	JOHN ROMERO	OL	171,104.00	189,899.00	0.00	15	15
Hoffman-Pacific Llc, Joint Venture	009074	FTA(PFG)(5307)		Seattle Multimodal Terminal At Colman Dock	05/05/2017	CARL VOGT	FE	24,079,470.00	24,079,471.00	154,876,065.78	1,325	744.5
Hurst Construction Llc	009452	STATE	020	Sr 20, Loup Loup Pass Emergency 2019	05/09/2019	BRIAN PEARSON	NC	1,222,352.84	1,320,140.00	986,635.59	30	1
Imco General Construction, Inc.	008662	TIGER-2014(088)	090	I-90, Two-Way Transit & Hov Operations Stage 3	12/03/2014	HEIN TRINH/BORSCHOWA	NW	122,021,315.41	120,105,661.15	128,718,323.97	914	-812
Imco General Construction, Inc.	009036	NHPP-0901(490)	090	I-90, 468th Ave Se To W Summit Rd Concrete, Deck,	04/05/2017	SCOTT GOLBEK	SC	32,280,434.49	27,799,358.66	33,654,099.47	282	6.5
Imco General Construction, Inc.	009159	LOCAL	005	Emergency Contract North Metro Base, Mp 175.5	09/26/2017	MARK SAWYER	NW	372,591.00	410,000.00	786,256.18	0	0
Imco General Construction, Inc.	009321	WA-2017(007)(023)	525	Sr 525, Mukilteo Ferry Terminal (Phase 2) Ferry Te	01/08/2019	MARK SAWYER	NW	42,177,499.27	47,948,009.30	17,583,962.81	525	349
Imco General Construction, Inc.	009354	STBG-021(023)	021	Sr 21, Keller Ferry Terminal And Pontoon Replaceme	01/30/2019	CHAD SIMONSON	EA	4,738,614.00	4,038,058.00	3,447,858.00	55	-3.5
Imco General Construction, Inc.	009380	STATE	009	Sr 9, Tawes Cr & Two Tributaries To Tawes Cr - Fis	04/11/2019	GABE NG	NW	2,171,399.50	2,661,704.00	2,493,240.62	125	42

Active Contracts - Sorted by Prime Contractor

Prime Contractor Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
Interstate Concrete & Asphalt	009126	HBP-0082(012)	082	I-82, Selah Creek Bridge Eb - Paving & Bridge Join	08/14/2017	JERRY WOOD	SC	545,969.00	661,717.00	959,805.47	32	-8.5
Interstate Concrete & Asphalt	009164	NHPP-0902(451)	090	I-90, Easton To Ellensburg Vic Interchange Paving	12/04/2017	SCOTT GOLBEK	SC	2,086,596.50	1,941,242.00	2,084,643.13	51.5	0
Interstate Concrete & Asphalt	009257	STPF-9999(793)	012	Us 12, Old Highway 12 To E Isaacs Ave Br -	05/23/2018	JERRY WOOD	SC	2,148,138.76	1,928,244.30	2,115,341.05	46	-68
Interstate Concrete & Asphalt	009367	STBG-0028(053)	028	Sr 28, Ephrata Vic To Soap Lake Paving And Ada Com	02/22/2019	BRIAN PEARSON	NC	3,974,349.42	3,615,169.87	3,344,792.33	95	0
Interstate Concrete & Asphalt	009390	SHIP-0903(076)	090	I-90 & I-82, Ellensburg Vic To Vantage - Paving	03/26/2019	JERRY WOOD	SC	6,276,163.00	5,558,319.00	4,503,623.55	99	12
Interwest Construction, Inc.	009156	STATE	522	Sr 522, Elliot Road Vic Sandfilter	11/13/2017	EDWARD W. KANE	NW	619,615.00	561,646.00	483,084.00	54	0
Interwest Construction, Inc.	009167	STATE	009	Sr9, Gribble Creek Fish Passage	12/11/2017	SHANE SPAHR	NW	1,750,499.90	1,616,161.61	1,599,383.45	93	16.5
Kerr Contractors Oregon, Inc.	008977	NHPP-0905(104)	090	I-90 Adams County Line To Spokane County Line Pavi	01/10/2017	CHAD SIMONSON	EA	5,896,404.60	9,721,681.27	8,941,886.62	90.5	-34.5
Kiewit Infrastructure West Co.	009127	STATE	099	Sr 99, Avw Demolition Decommissioning & Surface St	06/21/2018	PATRICK FULLER	NW	83,803,960.00	93,749,999.00	71,623,042.99	808	362
Kiewit Infrastructure West Co.	009143	STPF0530(027)	530	Sr 530, Trafton Creek & School Yard Creek Fish Pas	06/20/2018	MIKKEL LAMAY	NW	13,061,000.00	12,572,772.00	4,209,183.25	465	7
Kraemer North America, Llc.	009413	STATE	099	Sr 99, Duwamish River Bridges Special Bridge Repai	05/02/2019	JAMES HARPER	NW	1,179,627.00	1,848,838.00	0.00	0	0
Lakeside Industries, Inc.	009183	STBG-0002(853)	002	Us 2, I-5 I/C To Bickford Ave Vic Paving	03/01/2018	MARK SAWYER	NW	6,086,075.50	9,542,991.10	8,653,601.69	112	40
Lakeside Industries, Inc.	009222	NHPP-0051(302)	005	I-5, E Fork Lewis River Br To Weigh Station Vic -	04/18/2018	JOANNA LOWREY	SW	10,745,697.00	10,015,451.04	10,796,991.61	100	-1.5
Lakeside Industries, Inc.	009227	NHPP-0522(061)	522	Sr 522, Sr 9 Vic To Snohomish River Br Paving & Br	04/11/2018	EDWARD W. KANE	NW	3,814,967.00	3,748,738.00	3,994,304.55	80	0
Lakeside Industries, Inc.	009364	NHPP-0101(385)	101	Us 101, Old Gardiner Rd To N Of W Uncas Paving And	02/19/2019	CHRIS BRUNING	OL	1,353,478.12	1,373,143.00	1,480,780.64	36	6
Lakeside Industries, Inc.	009378	STATE	522	Sr 522, North Creek Bridge To Sr 9 Vic Paving	03/22/2019	EDWARD W. KANE	NW	4,740,915.00	4,081,626.50	3,892,428.15	75	7.5
Liberty Maintenance, Inc.	009168	STBG-0099(137)	099	Sr 99, George Washington Bridge Painting (Stage 2)	01/03/2018	EDWARD W. KANE	NW	27,318,728.47	30,851,133.05	32,476,461.24	439	77
Liberty Maintenance, Inc.	009217	NHPPSTBG0432(025)	432	Sr432, Cowlitz River Bridge Painting	04/16/2018	JOANNA LOWREY	SW	2,971,664.80	2,493,999.60	2,403,242.83	140	-11.5
M.J. Hughes Construction,	009433	NHPP-00519(307)	005	1-5, Sb Toutle River Bridge - Expansion	05/30/2019	COLIN NEWELL	SW	1,732,588.14	1,679,068.65	957,536.17	71	18

Active Contracts - Sorted by Prime Contractor

Prime Contractor Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
Inc.				Joint,Deck								
Manson Construction Co.	009338	TIGER-WA-2017-007	525	Sr 525, Mukilteo Ferry Terminal (Phase 2) Marine S	06/06/2019	MARK SAWYER	NW	27,660,430.00	26,418,348.00	760,207.00	380	310
Marshbank Construction, Inc.	009374	STATE	009	Sr 9, Sr 204 Intersection Improvements (Stage 1)	04/24/2019	MARK SAWYER, P.E.	NW	1,664,641.00	1,201,059.80	1,182,925.33	75	0
Massana Construction, Inc.	009185	STATE	005	I-5, MtB Cantilever Signs And Landscaping	01/23/2018	COLIN NEWELL	SW	1,340,621.20	1,344,750.80	1,254,473.84	52	0
Massana Construction, Inc.	009336	HSIP-9999(807)		Ncr, Breakaway Cable Terminal Replacement	12/19/2018	KEVIN WALIGORSKI	NC	303,968.59	296,411.00	275,059.50	25	13
Massana Construction, Inc.	009357	NHPP-0018(043)	509	Sr 509 & Sr 518, S 192 St To Normandy Pk & Sr 509	02/07/2019	JAMES HARPER	NW	9,526,689.00	9,030,006.20	5,611,705.77	242	110
Massana Construction, Inc.	009458	NHPP-0052(217)	005	I-5 Over Pacific Ave Seismic Retrofit	08/15/2019	BRIAN WHITEHOUSE	OL	770,400.32	616,235.20	0.00	50	50
Max J. Kuney Company	008607	STATE	005	I-5, M St To Portland Ave - Hov	07/01/2014	JON DEFFENBACHER	OL	103,100,763.25	98,175,443.97	125,362,408.69	843	-6
Max J. Kuney Company	009011	STATE	395	Us 395, Nsc Freya St - Structures	02/21/2017	MARK V. ALLEN	EA	8,034,836.60	7,655,561.00	8,140,083.80	215	-9.5
Max J. Kuney Company	009058	NHPP-0823(068)	082	I-82, Columbia River Bridge Eb - Truss Deck Replac	05/11/2017	ALEX SANGUINO	SC	8,723,599.32	9,467,594.50	9,912,062.92	371	0
Max J. Kuney Company	009264	NHPP-0901(484)	090	I-90, 2nd Ave W Bridge And 3rd Ave Bridge Wb On-Ra	06/12/2018	CHAD SIMONSON	EA	1,996,043.40	1,433,333.50	2,499,205.03	110	-60
Max J. Kuney Company	009385	NHPP-0090(023)	090	I-90, Bullfrog Rd Vic - Concrete Rehab, Bridge Dec	04/08/2019	JERRY WOOD	SC	16,398,303.31	14,801,298.50	3,792,903.26	275	170
Midmountain Contractors, Inc.	008816	NHPP-0053(971)	005	I-5, Sb S 320th St To Duwamish River Br-Concrete	01/11/2016	MIKE ASKARIAN	NW	20,938,390.55	20,471,129.35	21,060,920.49	300	0
Midmountain Contractors, Inc.	009235	NHPP-0053(976)	005	I-5, Sb S Lucile St To Spring St - Pavement Repair	05/02/2018	MIKE ASKARIAN	NW	6,271,738.50	8,989,475.00	8,060,266.06	223	24
Miles Resources, Llc	009373	STPF-0507(034)	507	Sr 507, N Of Rainier To Jct Sr 7 Paving	02/27/2019	LONE MOODY	OL	2,917,356.98	2,343,073.66	2,410,292.55	65	-1
Mill Plain Electric, Inc.	009341	CMAQ-0014(083)	014	Sr 14, Atis Infill I-5 To Evergreen	01/10/2019	DANAE AUSTENFELD	SW	732,719.00	640,307.00	602,949.60	44	-8
Mill Plain Electric, Inc.	009469	HSIP-0051(308)	500	I-5, Sb Interstate Br To Ne 78th St Vic Active Tra	09/30/2019	DANAE AUSTENFELD	SW	4,544,384.60	4,794,902.00	0.00	258	258
Moreno & Nelson Construction	009327	STPF-9999(749)		Ncr, Ada Compliance 2018	12/18/2018	KEVIN WALIGORSKI	NC	425,680.76	714,113.00	729,115.95	35	4
N.A. Degerstrom, Inc.	009145	STATE	195	Us 195, Colfax To Spangle Add Passing Lanes Phase	10/23/2017	MARK V. ALLEN	EA	4,073,203.49	4,073,200.10	4,414,742.31	101	0.5

Active Contracts - Sorted by Prime Contractor

Prime Contractor Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
N.A. Degerstrom, Inc.	009158	ER-STBG-1701(004)	021	Sr 21, South Of Republic Gold Creek Bridge Emergen	09/13/2017	CHAD SIMONSON	EA	179,999.66	179,999.66	95,934.53	10	-3
N.A. Degerstrom, Inc.	009204	NHPP-0195(061)	195	Us 195, Eastern Region Bridge Deck Repairs	03/05/2018	MARK ALLEN	EA	2,387,521.50	2,075,511.00	2,164,873.73	78	0
N.A. Degerstrom, Inc.	009275	STBG-0026(034)	026	Sr 26, Railroad Bridge Deck Repair	06/18/2018	DAN LEWIS	NC	994,342.00	1,086,510.00	1,068,573.37	52	-14.5
N.A. Degerstrom, Inc.	009425	STATE	090	I-90, Medical Lake I/C-Reconstruction	05/29/2019	MARK ALLEN, PE	EA	10,840,925.09	9,688,216.30	3,012,921.44	210	160.5
N.A. Degerstrom, Inc.	009426	STBG-1701(004)	021	Sr 21, W Fork San Poil Bridge-Replace Structure	05/21/2019	MARK ALLEN	EA	4,025,720.84	5,673,976.14	2,268,648.49	260	180
Neppel Electrical & Controls, L L C	009427	STATE	097	Us 97a, Ped. Activated Warning System And Improvem	05/21/2019	KEVIN WALIGORSKI	NC	117,897.00	237,262.50	249,832.35	26.5	9
Neppel Electrical & Controls, L L C	009454	NHPP-9999(832)	002	Ncr, Intersection Improvements 2019	07/10/2019	BRIAN PEARSON	NC	857,493.00	865,014.00	241,258.55	45	20
Northbank Civil And Marine, Inc.	008968	NH-0104(055)	104	Sr 104, Hood Canal Bridge Special Repair Gear Box	11/17/2016	MICHELE BRITTON	OL	3,355,143.00	2,643,803.00	3,600,919.26	200.5	0
Northeast Electric, Llc	009121	NHPP-0901(498)	090	I-90, Lacey V Murrow Bridge Electrical Rehabilitat	08/03/2017	EDWARD W. KANE	NW	459,084.00	391,001.00	405,000.00	75	12
Northeast Electric, Llc	009272	STATE	005	I5 / Express Lanes Entrance Electronic Sign Replac	06/18/2018	EDWARD W. KANE	NW	1,907,784.00	1,877,588.00	1,569,638.78	90	16.5
Northeast Electric, Llc	009282	STATE	090	I-90, Eb Mp 23.0 To Sr 18 Active Warning Sign & Ca	07/09/2018	ALETA BORSCHOWA	NW	511,976.00	593,901.00	573,219.75	60	0
Northeast Electric, Llc	009293	CMAQ-0503(037)	205	I-205 Ramp Meter, And Sr 503 Variable Message Sign	08/17/2018	DANAE AUSTENFELD	SW	597,832.40	539,913.00	561,190.03	43	2.5
Northeast Electric, Llc	009302	HSIP-0007(030)	007	Sr7, Pedestrian Crossing Safety Improvement	09/13/2018	LONE (LUNA) MOODY	OL	880,896.50	954,045.00	949,045.61	71	12
Northeast Electric, Llc	009307	STATE	005	I-5, Sb Ne 45th St To Ne 130th St Ramp Meter Modif	10/11/2018	MIKE ASKARIAN	NW	478,420.00	659,929.00	655,630.67	65	0
Northeast Electric, Llc	009331	STATE	005	I-5, Wsc & Freeway Park Tunnels Lighting Controls	01/10/2019	EVELYN PAO	NW	384,553.00	549,024.00	512,720.60	15	3
Northeast Electric, Llc	009346	STATE	525	Sr 525, Freeland Vicinity Corridor Improvements	01/07/2019	SHANE SPAHR	NW	317,089.50	371,435.00	367,077.12	16	0
Northeast Electric, Llc	009420	STATE	005	I-5, Olympia Congestion Management Management	04/26/2019	BRIAN WHITEHOUSE	OL	873,704.00	927,777.00	540,059.39	53	20
Northwest Construction, Inc.	009192	STBG-0203(022)	203	Sr 203, Langlois Creek Fish Passage	03/01/2018	EDWARD W. KANE	NW	883,258.00	914,277.00	974,547.57	38	-4
Olson Brothers Excavating,	008865	STPF-0202(055)	202	Sr 202, Little Bear Creek Fish Barrier	04/29/2016	EDWARD W. KANE	NW	5,365,090.65	4,995,036.50	5,514,380.29	244	-143

Active Contracts - Sorted by Prime Contractor

Prime Contractor Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
Inc.				Removal								
Oregon State Bridge Construction,	009197	STPF-0508(010)	508	Sr 508, S. Fork Newaukum River Bridge Replacement	03/05/2018	JOANNA LOWREY	SW	4,952,426.20	5,010,135.15	4,977,682.19	253	17
Pacific Pile & Marine, L.P.	009318	STATE	525	Sr 525, Ferry Dock Rd. - Passenger Drop-Off And Ad	11/30/2018	TOM CASTOR	FE	1,697,806.45	1,833,755.00	1,791,526.75	166	0
Pacific Pile & Marine, L.P.	009335	STATE	304	Sr 304/Sr 20 Spur, Bremerton/Lopez Ferry Dolphin I	12/14/2018	TOM CASTOR	FE	918,279.00	879,734.00	886,237.20	70	0
Pacific Pile & Marine, L.P.	009443	STATE	999	Systemwide On-Call, Off-Shore Maintenance	06/20/2019	TOM CASTOR	FE	1,436,243.00	1,351,743.00	91,655.71	0	0
Parsons/Scarsella Jv	009018	NHPP-0101(355)	101	Us 101 Coffee Creek - Remove Fish Barrier	11/07/2017	JOHN ROMERO	OL	17,464,822.00	13,889,997.00	6,557,580.50	1,095	461
Petersen Brothers, Inc.	009144	HSIP-9999(778)	005	I-5 Et Al, Nwr Cable Barrier Upgrade	11/21/2017	SHANE SPAHR	NW	4,741,864.00	4,428,212.62	4,497,536.04	107	11.5
Petersen Brothers, Inc.	009441	HSIP-9999(820)	017	Us 2 Et Al, Nw Region Breakaway Cable Terminal Rep	06/27/2019	Not Specified	NW	1,096,222.50	1,109,941.73	9,124.11	0	0
Pipkin Inc., Dba Pipkin Constructio	009236	NHPP-0097(170)	097	Us 97, N. Of Blewett Pass Culvert Replacements	05/08/2018	DAN LEWIS	NC	1,119,454.60	1,088,005.10	1,030,473.69	20	0
Power City Electric, Inc.	009311	HSIP-0906(233)	002	I-90, Us 2 Garden Springs To Broadway Ave - Ramp M	09/11/2018	CHAD SIMONSON	EA	209,914.00	281,029.00	295,848.23	32	1
Power City Electric, Inc.	009332	STATE	002	Us 2 Et Al, Eastern Region Cctv Systems - New Inst	12/10/2018	MARK ALLEN PE	EA	85,294.00	115,134.00	115,434.00	12	0
Power City Electric, Inc.	009434	STATE	090	I90, Spokane Area Traffic Volume Collection - Rebi	05/29/2019	TOM BRASCH	EA	211,454.00	221,754.00	88,399.94	0	0
Quigg Bros., Inc.	008991	ER-STPF-1605(001)	005	I-5 Chamber Way Bridge - Replacement	05/25/2017	FRANK GREEN	SW	10,929,950.60	10,930,002.00	10,891,962.10	540	0
Quigg Bros., Inc.	009398	NHPP-0101(382)	101	Us 101, West Jefferson County Remove Fish Barriers	05/13/2019	JOHN ROMERO	OL	13,311,084.93	15,542,998.00	1,817,715.87	370	288
Quigg Bros., Inc.	009403	NHPP-0101(366)	101	Us 101, Chehalis River Bridge Scour Repair	04/18/2019	JOHN ROMERO	OL	1,926,843.00	1,638,803.00	1,399,284.55	45	2
Quigg Bros., Inc.	009414	STBG-0006(024)	006	Sr 6, Salmon Creek Fish Passage	04/24/2019	COLIN NEWELL	SW	1,206,930.00	1,186,934.00	832,690.20	59	0.5
Road Construction Northwest, Inc.	009194	STATE	009	Sr 9, 136th St Se Vic To Sr 96 Vic Channelization	02/06/2018	EDWARD W. KANE	NW	726,699.06	816,763.00	793,037.10	35	0
Road Construction Northwest, Inc.	009476	STATE	090	I-90, I-90 & Sr 18 Interchange Auxiliary Ramp	10/03/2019	Not Specified	NW	780,474.50	646,162.00	0.00	0	0
Rodarte Construction Inc	008560	HSIP-0009(068)	009	Sr 9, 32nd St Se & 84th St Ne - Safety Improvement	03/18/2014	DAVE LINDBERG	NW	5,021,873.00	5,699,005.00	5,705,879.19	295	0
Rodarte Construction, Inc.	009463	NHPP-0902(455)	999	I-90, 0.8 Miles W Of Snoqualmie Summit E	08/13/2019	SCOTT GOLBEK	SC	226,903.00	199,897.00	155,107.75	16	4

Active Contracts - Sorted by Prime Contractor

Prime Contractor Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
				Culvert R								
Rognlin'S, Inc.	009238	STATE	101	Us 101 / Sr 6, Raymond Drainage And Sr 6 Roundabout	05/02/2018	COLIN NEWELL	SW	2,523,621.50	2,664,627.00	2,648,996.25	106	0
Rognlin'S, Inc.	009360	STATE	107	Sr 107, Chehalis River Bridge Structural Rehabilit	02/21/2019	JOHN ROMERO	OL	18,112,214.50	19,530,453.40	8,684,226.16	281	177
Rognlin'S, Inc.	009430	NHPP-0101(383)	101	Us 101, N Of Sr 107 Stabilize Slope	05/30/2019	JOHN ROMERO	OL	5,936,429.50	6,650,000.00	4,341,449.96	125	45
Royal Bridge Inc.	009184	STBG-0409(005)	409	Sr 409, Columbia River Br. At Puget Island - Paint	02/26/2018	JOANNA LOWREY	SW	14,271,517.60	13,678,650.76	12,251,603.10	380	61
Sail Electric, Inc.	009308	HSIP-0536(001)	020	Sr 20, Railroad Crossing	09/24/2018	GABE NG	NW	180,861.00	169,366.00	157,640.79	0	0
Scarsella Bros., Inc.	008376	BR-NH-0101(307)	101	Us 101, Shore Rd To Kitchen-Dick Rd Widening	12/11/2012	JERRY MOORE	OL	33,989,672.79	27,069,690.00	28,337,218.21	556	0
Scarsella Bros., Inc.	009040	NHPP-0901(485)	090	I-90, N Fork Issaquah Creek Fish Passage	03/29/2017	EDWARD W. KANE	NW	3,740,203.00	5,186,640.40	4,989,527.35	75	0
Scarsella Bros., Inc.	009160	STATE	099	Sr 99, Alaskan Way Viaduct - Replacement South Acc	12/26/2017	PATRICK FULLER	NW	21,377,224.50	22,583,904.00	26,208,745.22	338	0
Scarsella Bros., Inc.	009297	STATE	510	I-5, Sr 510 Interchange Reconstruct Interchange	09/27/2018	BRIAN WHITEHOUSE	OL	32,593,625.20	25,935,935.35	15,476,553.87	375	194.5
Seattle Tunnel Partners	007999	**0099(111/113)	099	Sr 99, Bored Tunnel Alternative - Design Build Pro	01/06/2011	CHRIS BROWN	NW	0.00	1,089,700,002.00	1,462,666,379.44	1,733	-867
Selland Construction, Inc.	009396	STATE	012	Us 12, White Pass Vicinity Major Drainage Phase 2	04/15/2019	JERRY WOOD	SC	570,964.65	645,588.00	680,426.27	51	-12
Shamrock Paving, Inc.	009189	HSIP-9999(795)	902	Sr 902, Medical Lake To I-90 Paving	02/06/2018	MARK ALLEN	EA	2,074,559.00	1,872,436.30	1,943,849.52	35	0
Shamrock Paving, Inc.	009223	STPF-0291(024)	291	Sr 291, Charles Rd To Suncrest Paving	04/11/2018	TOM BRASCH	EA	1,659,932.00	1,421,494.00	1,390,858.45	30	0
Shamrock Paving, Inc.	009352	HSIP-9999(795)	002	Us 2, Reardan To Espanola Rd Paving	01/10/2019	TOM BRASCH	EA	2,234,558.50	2,222,222.22	2,103,236.62	40	0
Shamrock Paving, Inc.	009369	HSIP-0195(064)	195	Us 195, Thorpe Rd Intersection Improvement	02/21/2019	CHAD SIMONSON	EA	1,091,239.95	1,227,227.27	1,124,475.34	50	13
Shamrock Paving, Inc.	009377	STBG-0195(063)	195	Us 195, Sr 271 To Plaza Rd Paving	03/06/2019	MARK ALLEN	EA	3,270,139.57	3,245,934.98	3,139,914.36	35	0
Shamrock Paving, Inc.	009381	STBG-0195(062)	195	Us 195 Smythe Rd To Paradise Rd Paving	03/26/2019	MARK ALLEN	EA	730,766.40	856,856.00	829,442.82	12	0
Shamrock Paving, Inc.	009410	STATE		Pv Hooper Landslide Emergency Repair	03/18/2019	CHAD SIMONSON	EA	620,901.50	480,000.00	479,055.40	20	-2
Skanska Usa Civil West California	008818	STATE&FED	005	Design Build - I-5 / Sr16 Realignment - Hov Struct	08/29/2016	GAIUS SANNOY	OL	161,750,871.00	121,575,000.00	118,070,681.90	1,034	-67
Skycorp, Ltd	009450	STATE	167	Sr 509, Sr167 Completion Dem0 #3	06/10/2019	MARK FRYE	OL	216,319.00	87,464.00	72,973.00	0	0
Specialized Pavement	009348	HSIP-9999(823)	097	Ncr, Centerline Rumble Strips 2019	01/07/2019	KEVIN WALIGORSKI	NC	311,579.96	316,411.50	308,838.00	20	2.5

Active Contracts - Sorted by Prime Contractor

Prime Contractor Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
Marking Inc.												
Srv Construction, Inc.	009219	STPF-0009(076)	009	Sr 9, Francis Rd Intersection Improvements Mp 53.1	04/03/2018	SHANE SPAHR	NW	1,250,714.00	1,250,081.00	1,186,202.80	53	17
Srv Construction, Inc.	009382	HSIP-2017(138)	020	Sr 20, Banta Rd Intersection Safety Improvements	03/27/2019	SHANE SPAHR	NW	1,479,735.20	2,054,212.85	2,078,082.52	99	0
Stellar J. Corporation	009412	STBG-0006(025)	006	Sr 6, South Branch Fronia Creek And Fronia Creek -	04/23/2019	COLIN NEWELL	SW	1,385,282.84	1,383,884.20	879,326.61	75	3
Strider Construction Co., Inc.	009042	STPF-0542(036)	542	Sr 542 Hedrick Creek Fish Barrier	04/12/2017	GABE NG	NW	3,354,407.00	3,722,089.00	3,685,595.96	210	0
Strider Construction Co., Inc.	009399	WFL-3300(023)	002	Us 2, Stevens Pass Avalanche Deflection Berm	04/23/2019	KEVIN WALIGORSKI	NC	429,901.84	748,525.00	760,017.47	30	1
Tapani, Inc.	009177	STATE	020	Sr20, Sharpes Corner Vicinity Improvements Mp 47.0	01/11/2018	GABE NG	NW	6,182,783.40	7,224,164.00	7,636,918.53	95	0
Thompson Bros. Excavating, Inc.	009416	STATE	014	Sr 14, Access Improvements	04/24/2019	SUSAN FELL	SW	4,424,319.30	4,594,488.50	2,889,375.18	103	21
Titan Earthwork Llc	009299	STATE	599	Sr 599, Sb S 133rd St & S 124th St Vic Vms Replace	08/27/2018	MIKE ASKARIAN	NW	816,254.00	665,334.00	652,342.15	30	0
Titan Earthwork Llc	009439	STATE	005	I-5, S 200th St On-Ramp To Sb I-5 Metered Shoulder	06/03/2019	MIKE ASKARIAN	NW	897,305.00	866,688.00	574,336.67	25	18
Totem Electric Of Tacoma, Inc.	009017	NHPP-0525(039)	525	Sr 525, Sb Alderwood Mall Pkwy Intersection Improv	03/02/2017	EDWARD W. KANE	NW	571,959.00	683,384.90	624,737.28	40	0
Trimaxx Construction, Inc.	009435	STATE	529	Sr 529, Steamboat Slough Mitigation Site	05/31/2019	EDWARD W. KANE	NW	3,475,083.00	6,338,297.00	4,680,083.38	74	7.5
Trimaxx Construction, Inc.	009436	STPF-0530(030)	530	Sr 530, Sauk-Suiattle Confluence Ced Retrofit	05/31/2019	SHANE SPAHR	NW	1,804,200.50	1,811,798.25	1,605,758.22	60	14
Tucci & Sons, Inc.	009051	STPF-NHPP-9999(742)	509	Sr 509, S 168th St To S 112th St Vic - N Paving An	04/27/2017	ALETA BORSCHOWA	NW	2,981,738.20	3,246,925.30	3,021,928.75	70	0
Tucci & Sons, Inc.	009182	STBG-9999(744)	164	Sr 164, Sr 18 To 17th St Se Paving And Ada Compli	03/13/2018	MIKE ASKARIAN	NW	2,336,948.70	2,373,740.50	2,183,376.81	80	0
Tucci & Sons, Inc.	009212	STATE	018	Sr 18 Et Al, Wb W Valley Hwy Vic To Se 231st St -	03/22/2018	MIKE ASKARIAN	NW	6,980,424.00	6,632,868.50	6,309,035.23	120	0
Tucci & Sons, Inc.	009239	NHPP-9999(811)	099	Sr99 & Sr509, S Cloverdale St To Duwamish River-Pa	05/01/2018	ALETA BORSCHOWA	NW	5,145,478.00	4,747,015.70	4,253,791.61	110	0
Tucci & Sons, Inc.	009345	NHPP-0018(042)	018	Sr 18, Eb Soosette Cr To Holder Cr Paving & Deck O	01/09/2019	MIKE ASKARIAN	NW	3,400,122.85	3,593,565.68	2,951,942.14	158	59

Active Contracts - Sorted by Prime Contractor

Prime Contractor Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
Tucci & Sons, Inc.	009350	NHPP-0161(038)	161	Sr 161, Milton Rd S Vic To Sr 18 Paving & Ada Comp	01/09/2019	MIKE ASKARIAN	NW	1,952,889.85	1,880,808.80	1,862,704.84	83	0
Tucci & Sons, Inc.	009355	NHPP-0181(018)	181	Sr 181, Sr 516 To W James St Paving & Ada Complian	02/06/2019	EVELYN PAO	NW	1,826,523.66	1,512,745.85	1,465,610.60	60	0
Tucci & Sons, Inc.	009371	STPF-9999(828)	999	Kitsap Area, Paving And Ada Compliance - 2019	02/19/2019	MICHELE BRITTON	OL	5,584,009.50	5,710,464.70	5,022,457.35	156	41.5
Tucci & Sons, Inc.	009397	STATE	099	Sr 99, Pierce County Line To S 359th St Paving	04/03/2019	JAMES HARPER	NW	1,391,748.00	868,800.45	785,242.97	32	0
Tucci & Sons, Inc.	009457	STBG-0163(002)	163	Sr 163, N Of N 54th St To Point Defiance Landing	07/10/2019	LONE MOODY	OL	592,697.00	1,036,466.90	464,654.65	48	7.5
Whh Nisqually Federal Services, Llc	009323	NHPP-0097(166)	097	Us 97 Boundary Bridge Replacement Remove Fish Barr	12/12/2018	BRIAN PEARSON	NC	3,435,349.60	4,244,497.84	1,940,690.56	135	29
Wm. Winkler Company	009298	STATE	021	Sr 21, Curlew To Canada Flood Repair	08/20/2018	TOM BRASCH	EA	644,651.60	699,998.00	622,346.21	16	0