

## Active Contracts - Sorted by Region and Project Engineer

Region	WSDOT Engineer Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
EA	CHAD SIMONSON	008977	NHPF-0905(104)	090	I-90 Adams County Line To Spokane County Line Pavi	01/10/2017	Kerr Contractors Oregon, Inc.	5,896,404.60	9,721,681.27	8,941,886.62	90.5	-34.5
EA	CHAD SIMONSON	009031	HSIP-9999(755)	021	Sr 21 Et Al, 2017 Eastern Region Chip Seal	03/22/2017	Central Washington Asphalt, Inc.	10,292,507.05	9,909,028.27	10,083,407.38	70	2
EA	CHAD SIMONSON	009158	ER-STBG-1701(004)	021	Sr 21, South Of Republic Gold Creek Bridge Emergen	09/13/2017	N.A. Degerstrom, Inc.	179,999.66	179,999.66	95,934.53	10	-3
EA	CHAD SIMONSON	009187	NHPP-0002(850)	002	Us 2, Jct I-90 To Euclid Ave Paving	02/06/2018	Cpm Development Corporation	3,902,752.40	4,046,000.00	4,201,173.18	72.5	2.5
EA	CHAD SIMONSON	009224	STPF-9999(784)	021	Sr 21 Et Al, 2018 Eastern Region Chip Seal	04/18/2018	Central Washington Asphalt, Inc.	7,930,426.75	8,887,511.35	9,129,590.73	59	-30
EA	CHAD SIMONSON	009264	NHPP-0901(484)	090	I-90, 2nd Ave W Bridge And 3rd Ave Bridge Wb On-Ra	06/12/2018	Max J. Kuney Company	1,996,043.40	1,433,333.50	2,499,205.03	110	-60
EA	CHAD SIMONSON	009287	NHPP-0290(026)	290	Sr 290, Hamilton St To Mission Ave Paving	07/10/2018	Cpm Development Corporation	1,700,755.90	1,922,922.00	2,112,199.79	45	0
EA	CHAD SIMONSON	009311	HSIP-0906(233)	002	I-90, Us 2 Garden Springs To Broadway Ave - Ramp M	09/11/2018	Power City Electric, Inc.	209,914.00	281,029.00	295,848.23	32	1
EA	CHAD SIMONSON	009354	STBG-021(023)	021	Sr 21, Keller Ferry Terminal And Pontoon Replaceme	01/30/2019	Imco General Construction, Inc.	4,738,614.00	4,038,058.00	3,447,858.00	55	-16.5
EA	CHAD SIMONSON	009369	HSIP-0195(064)	195	Us 195, Thorpe Rd Intersection Improvement	02/21/2019	Shamrock Paving, Inc.	1,091,239.95	1,227,227.27	1,124,475.34	50	13
EA	CHAD SIMONSON	009375	STBG-0002(855)	002	Us 2, Colbert Rd To Westwood Rd Paving	03/14/2019	Cpm Development Corporation	4,015,998.45	4,606,606.60	4,394,868.83	77	6
EA	CHAD SIMONSON	009407	HSIP-9999(816)	020	Sr 20 Et Al, 2019 Eastern Region Chip Seal	04/16/2019	Central Washington Asphalt, Inc.	8,912,410.50	9,222,222.22	8,482,262.44	61	13
EA	CHAD SIMONSON	009410	STATE		Pv Hooper Landslide Emergency Repair	03/18/2019	Shamrock Paving, Inc.	620,901.50	480,000.00	479,055.40	22	0
EA	CHAD SIMONSON	009462	STATE	999	Us 395 / Nsc, Bnsf - 2nd Railroad Realignment	09/05/2019	Halme Construction, Inc.	29,219,201.71	26,443,011.99	0.00	355	355
EA	MARK ALLEN	009189	HSIP-9999(795)	902	Sr 902, Medical Lake To I-90 Paving	02/06/2018	Shamrock Paving, Inc.	2,074,559.00	1,872,436.30	1,943,849.52	35	0
EA	MARK ALLEN	009204	NHPP-0195(061)	195	Us 195, Eastern Region Bridge Deck Repairs	03/05/2018	N.A. Degerstrom, Inc.	2,387,521.50	2,075,511.00	2,164,873.73	78	0
EA	MARK ALLEN	009252	STATE	395	Us 395, Nsc - Columbia To Freya	06/05/2018	Acme Concrete Paving, Inc.	8,888,668.80	8,217,202.56	7,955,337.47	105	18
EA	MARK ALLEN	009377	STBG-0195(063)	195	Us 195, Sr 271 To Plaza Rd Paving	03/06/2019	Shamrock Paving, Inc.	3,270,139.57	3,245,934.98	3,139,914.36	35	0
EA	MARK ALLEN	009381	STBG-0195(062)	195	Us 195 Smythe Rd To Paradise Rd Paving	03/26/2019	Shamrock Paving, Inc.	730,766.40	856,856.00	829,442.82	12	0
EA	MARK ALLEN	009400	SPTF-0002(845)	002	Us 2, Division Wye To Farwell Rd Paving	05/01/2019	Cpm Development	3,032,947.20	2,815,815.00	2,600,659.73	40	0

## Active Contracts - Sorted by Region and Project Engineer

Region	WSDOT Engineer Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
							Corporation					
EA	MARK ALLEN	009426	STBG-1701(004)	021	Sr 21, W Fork San Poil Bridge-Replace Structure	05/21/2019	N.A. Degerstrom, Inc.	4,025,720.84	5,673,976.14	2,268,648.49	260	180
EA	MARK ALLEN PE	009332	STATE	002	Us 2 Et Al, Eastern Region Cctv Systems - New Inst	12/10/2018	Power City Electric, Inc.	85,294.00	115,134.00	115,434.00	12	0
EA	MARK ALLEN, PE	009404	HSIP-9999(817)	002	Us 2 Et Al, 2019-21 Er Regionwide Basic Safety - G	04/18/2019	Dirt And Aggregate Interchange, Inc	1,428,971.00	1,690,857.00	1,131,100.75	60	12.5
EA	MARK ALLEN, PE	009425	STATE	090	I-90, Medical Lake I/C-Reconstruction	05/29/2019	N.A. Degerstrom, Inc.	10,840,925.09	9,688,216.30	3,012,921.44	210	160.5
EA	MARK V. ALLEN	009011	STATE	395	Us 395, Nsc Freya St - Structures	02/21/2017	Max J. Kuney Company	8,034,836.60	7,655,561.00	8,140,083.80	215	-9.5
EA	MARK V. ALLEN	009124	NHPP-0002(848)	002	Us 2, Deer Rd To Colbert Corridor Improvements And	07/28/2017	Cpm Development Corporation	4,014,515.25	4,228,000.00	4,885,940.69	60	0
EA	MARK V. ALLEN	009145	STATE	195	Us 195, Colfax To Spangle Add Passing Lanes Phase	10/23/2017	N.A. Degerstrom, Inc.	4,073,203.49	4,073,200.10	4,414,742.31	101	0.5
EA	Not Specified	009466	STATE	999	Pcc Railroad Structure Rehabilitation And Replacem	09/10/2019	Halme Construction, Inc.	1,238,982.00	1,713,482.08	0.00	0	0
EA	Not Specified	009472	STATE	999	Pv Hooper Track Improvements	10/10/2019	Railworks Track Systems, Inc.	2,818,492.50	2,728,907.00	0.00	0	0
EA	TOM BRASCH	009223	STPF-0291(024)	291	Sr 291, Charles Rd To Suncrest Paving	04/11/2018	Shamrock Paving, Inc.	1,659,932.00	1,421,494.00	1,390,858.45	30	0
EA	TOM BRASCH	009258	HSIP-0395(109)	395	Us 395, Deer Park Corridor Intersection Improveme	05/23/2018	Cpm Development Corporation	2,807,089.79	2,959,959.00	3,253,479.68	87	7
EA	TOM BRASCH	009298	STATE	021	Sr 21, Curlew To Canada Flood Repair	08/20/2018	Wm. Winkler Company	644,651.60	699,998.00	622,346.21	16	0
EA	TOM BRASCH	009349	STPF-0904(128)	090	I-90, Sr 21 To Ritzville Paving	01/28/2019	Central Washington Asphalt, Inc.	5,562,744.50	6,272,222.00	6,486,754.38	50	9.5
EA	TOM BRASCH	009352	HSIP-9999(795)	002	Us 2, Reardan To Espanola Rd Paving	01/10/2019	Shamrock Paving, Inc.	2,234,558.50	2,222,222.22	2,103,236.62	40	0
EA	TOM BRASCH	009434	STATE	090	I90, Spokane Area Traffic Volume Collection - Rebi	05/29/2019	Power City Electric, Inc.	211,454.00	221,754.00	88,399.94	0	0
EA	TOM BRASCH	009465	STBG1801(001)	090	Emergency Project: I-90 Mankas Rd Undercrossing Br	07/10/2016	Halme Construction, Inc.	569,133.00	515,091.18	12,582.81	20	20
FE	CARL VOGT	009074	FTA(PFG)(5307)		Seattle Multimodal Terminal At Colman Dock	05/05/2017	Hoffman-Pacific Llc, Joint Venture	24,079,470.00	24,079,471.00	154,876,065.78	1,325	739.5
FE	Not Specified	009471	WA-03-0242	020	Sr20 Spur, Anacortes Ferry Terminal Shared Pedestr	09/12/2019	Taylor'S Excavators Inc	576,528.70	787,922.00	0.00	105	99

## Active Contracts - Sorted by Region and Project Engineer

Region	WSDOT Engineer Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
FE	TOM CASTOR	009318	STATE	525	Sr 525, Ferry Dock Rd. - Passenger Drop-Off And Ad	11/30/2018	Pacific Pile & Marine, L.P.	1,697,806.45	1,833,755.00	1,791,526.75	166	0
FE	TOM CASTOR	009335	STATE	304	Sr 304/Sr 20 Spur, Bremerton/Lopez Ferry Dolphin I	12/14/2018	Pacific Pile & Marine, L.P.	918,279.00	879,734.00	916,356.51	70	0
FE	TOM CASTOR	009443	STATE	999	Systemwide On-Call, Off-Shore Maintenance	06/20/2019	Pacific Pile & Marine, L.P.	1,436,243.00	1,351,743.00	91,655.71	0	0
NC	BRIAN PEARSON	009323	NHPP-0097(166)	097	Us 97 Boundary Bridge Replacement Remove Fish Barr	12/12/2018	Whh Nisqually Federal Services, Llc	3,435,349.60	4,244,497.84	1,940,690.56	135.5	29.5
NC	BRIAN PEARSON	009365	STBG-9999(818)	243	Sr 243/213/155 Ncr Seal 2019	03/04/2019	Granite Construction Company	7,882,910.89	8,587,587.00	8,271,928.75	70	0
NC	BRIAN PEARSON	009367	STBG-0028(053)	028	Sr 28, Ephrata Vic To Soap Lake Paving And Ada Com	02/22/2019	Interstate Concrete & Asphalt	3,974,349.42	3,615,169.87	3,344,792.33	95	0
NC	BRIAN PEARSON	009388	BH-0153(446)	153	Sr 153/Methow River Bridges, Structural Phase 3	03/20/2019	Hamilton Construction Co.	1,319,232.50	1,109,096.00	844,611.46	75	-8
NC	BRIAN PEARSON	009452	STATE	020	Sr 20, Loup Loup Pass Emergency 2019	05/09/2019	Hurst Construction Llc	1,222,352.84	1,320,140.00	986,635.59	30	1
NC	BRIAN PEARSON	009454	NHPP-9999(832)	002	Ncr, Intersection Improvements 2019	07/10/2019	Neppel Electrical & Controls, L L C	857,493.00	865,014.00	241,258.55	45	15
NC	DAN LEWIS	009236	NHPP-0097(170)	097	Us 97, N. Of Blewett Pass Culvert Replacements	05/08/2018	Pipkin Inc., DbA Pipkin Constructio	1,119,454.60	1,088,005.10	1,030,473.69	20	0
NC	DAN LEWIS	009275	STBG-0026(034)	026	Sr 26, Railroad Bridge Deck Repair	06/18/2018	N.A. Degerstrom, Inc.	994,342.00	1,086,510.00	1,068,573.37	52	-14.5
NC	DAVID KIENINGER	009181	HSIP-9999(808)	017	Ncr, Pavement Rehab 2018	01/31/2018	Central Washington Asphalt, Inc.	7,387,825.31	6,941,941.00	7,313,222.29	77	0
NC	DAVID KIENINGER	009260	NHPP-0285(021)	285	Sr 285, Wenatchee Area Paving And Ada Compliance	06/05/2018	Central Washington Asphalt, Inc.	5,652,415.91	6,069,307.35	6,094,581.25	110	0
NC	KEVIN WALIGORSKI	009327	STPF-9999(749)		Ncr, Ada Compliance 2018	12/18/2018	Moreno & Nelson Construction	425,680.76	714,113.00	729,115.95	35	4
NC	KEVIN WALIGORSKI	009336	HSIP-9999(807)		Ncr, Breakaway Cable Terminal Replacement	12/19/2018	Massana Construction, Inc.	303,968.59	296,411.00	275,059.50	25	13
NC	KEVIN WALIGORSKI	009339	NHPP-0097(141)	097	Us 97, South Of Blewett Pass - Paving	12/19/2018	Central Washington Asphalt, Inc.	3,306,861.51	3,521,102.22	3,355,240.53	65	0
NC	KEVIN WALIGORSKI	009348	HSIP-9999(823)	097	Ncr, Centerline Rumble Strips 2019	01/07/2019	Specialized Pavement Marking Inc.	311,579.96	316,411.50	308,838.00	20	2.5
NC	KEVIN WALIGORSKI	009387	STP-0155(021)	155	Sr155, Grand Coulee Bridge Upgrade Illumination	03/20/2019	Colvico, Inc.	315,003.00	242,086.00	237,722.00	30	5
NC	KEVIN WALIGORSKI	009399	WFL-3300(023)	002	Us 2, Stevens Pass Avalanche Deflection	04/23/2019	Strider Construction Co., Inc.	429,901.84	748,525.00	760,017.47	30	1

## Active Contracts - Sorted by Region and Project Engineer

Region	WSDOT Engineer Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
					Berm							
NC	KEVIN WALIGORSKI	009427	STATE	097	Us 97a, Ped. Activated Warning System And Improvem	05/21/2019	Neppel Electrical & Controls, L L C	117,897.00	237,262.50	249,832.35	26.5	9
NW	ALETA BORSCHOWA	009051	STPF-NHPP-9999(742)	509	Sr 509, S 168th St To S 112th St Vic - N Paving An	04/27/2017	Tucci & Sons, Inc.	2,981,738.20	3,246,925.30	3,021,928.75	70	0
NW	ALETA BORSCHOWA	009078	STATE	518	Sr 518, Eb Off-Ramp To Des Moines Memorial Dr Inte	06/22/2017	Graham Contracting, Ltd.	9,273,461.00	8,229,999.91	9,035,273.42	373	0
NW	ALETA BORSCHOWA	009213	NHPP-0901(492)	090	I-90, E Sunset Way I/C Vic To 436th Ave Vic Paveme	04/03/2018	Acme Concrete Paving, Inc.	14,673,209.85	17,345,998.29	17,035,290.02	285	0
NW	ALETA BORSCHOWA	009239	NHPP-9999(811)	099	Sr99 & Sr509, S Cloverdale St To Duwamish River-Pa	05/01/2018	Tucci & Sons, Inc.	5,145,478.00	4,747,015.70	4,253,791.61	110	0
NW	ALETA BORSCHOWA	009282	STATE	090	I-90, Eb Mp 23.0 To Sr 18 Active Warning Sign & Ca	07/09/2018	Northeast Electric, Llc	511,976.00	593,901.00	573,219.75	60	0
NW	CHRIS BROWN	007999	**0099(111/113)	099	Sr 99, Bored Tunnel Alternative - Design Build Pro	01/06/2011	Seattle Tunnel Partners	0.00	1,089,700,002.00	1,462,666,379.44	1,733	-867
NW	DAVE LINDBERG	008400	IM-HSIP-9999(442)	090	Sr 92 / I-90, Intersection Improvements & Regionwi	04/16/2013	Graham-Marshbank Jv	7,237,987.00	7,131,691.00	7,210,698.35	205	0
NW	DAVE LINDBERG	008560	HSIP-0009(068)	009	Sr 9, 32nd St Se & 84th St Ne - Safety Improvement	03/18/2014	Rodarte Construction Inc	5,021,873.00	5,699,005.00	5,714,449.19	295	0
NW	DAVE LINDBERG	008952	NHPP-0053(974)	005	Design Build I-5, Nb Mik Jr Way To Ne Ravenna Brid	05/31/2017	Guy F. Atkinson Construction, Llc.	35,975,513.00	38,599,899.00	41,456,614.03	880	20
NW	ED KANE	009053	NHPP-0526(011)	526	Sr 526 Et Al, 5th Ave W Vic To I-5 Paving & Ada Co	05/16/2017	Cadman Materials, Inc.	2,898,747.00	3,381,312.45	3,392,230.60	66	-144
NW	EDWARD W. KANE	008830	STATE	522	Sr522, Snohomish River Bridge To Us 2 Vic Roadside	02/08/2016	A-1 Landscaping And Construction,	3,149,607.00	2,987,786.00	3,084,902.46	180	0
NW	EDWARD W. KANE	008865	STPF-0202(055)	202	Sr 202, Little Bear Creek Fish Barrier Removal	04/29/2016	Olson Brothers Excavating, Inc.	5,365,090.65	4,995,036.50	5,514,380.29	244	-143
NW	EDWARD W. KANE	009017	NHPP-0525(039)	525	Sr 525, Sb Alderwood Mall Pkwy Intersection Improv	03/02/2017	Totem Electric Of Tacoma, Inc.	571,959.00	683,384.90	624,737.28	40	0
NW	EDWARD W. KANE	009040	NHPP-0901(485)	090	I-90, N Fork Issaquah Creek Fish Passage	03/29/2017	Scarsella Bros., Inc.	3,740,203.00	5,186,640.40	4,989,527.35	75	0
NW	EDWARD W. KANE	009121	NHPP-0901(498)	090	I-90, Lacey V Murrow Bridge Electrical Rehabilitat	08/03/2017	Northeast Electric, Llc	459,084.00	391,001.00	405,000.00	75	12
NW	EDWARD W. KANE	009151	NHFP-NHPP-0901(497)	090	I-90, Floating Bridges Replace Anchor Cables	11/20/2017	American Bridge Company	6,228,608.00	5,755,000.00	11,846,707.39	129.5	0

## Active Contracts - Sorted by Region and Project Engineer

Region	WSDOT Engineer Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
NW	EDWARD W. KANE	009156	STATE	522	Sr 522, Elliot Road Vic Sandfilter	11/13/2017	Interwest Construction, Inc.	619,615.00	561,646.00	483,084.00	54	0
NW	EDWARD W. KANE	009168	STBG-0099(137)	099	Sr 99, George Washington Bridge Painting (Stage 2)	01/03/2018	Liberty Maintenance, Inc.	27,318,728.47	30,851,133.05	32,476,461.24	439	77
NW	EDWARD W. KANE	009192	STBG-0203(022)	203	Sr 203, Langlois Creek Fish Passage	03/01/2018	Northwest Construction, Inc.	883,258.00	914,277.00	974,547.57	38	-4
NW	EDWARD W. KANE	009194	STATE	009	Sr 9, 136th St Se Vic To Sr 96 Vic Channelization	02/06/2018	Road Construction Northwest, Inc.	726,699.06	816,763.00	793,037.10	35	0
NW	EDWARD W. KANE	009198	NHPP-0096(005)	096	Sr 96, I-5 Interchange Vic To Sr 9 Vic - Paving &	04/02/2018	Cadman Materials, Inc.	5,615,116.00	6,954,955.60	6,500,547.95	126	1
NW	EDWARD W. KANE	009227	NHPP-0522(061)	522	Sr 522, Sr 9 Vic To Snohomish River Br Paving & Br	04/11/2018	Lakeside Industries, Inc.	3,814,967.00	3,748,738.00	3,994,304.55	80	0
NW	EDWARD W. KANE	009272	STATE	005	I5 / Express Lanes Entrance Electronic Sign Replac	06/18/2018	Northeast Electric, Llc	1,907,784.00	1,877,588.00	1,569,638.78	90	9.5
NW	EDWARD W. KANE	009330	NHPP-0053(975)	104	I-5, Nb Sr 104 Vic To 164th St Sw I/C Paving & Ex	01/24/2019	Granite Construction Company	4,812,847.00	7,201,723.50	6,920,721.37	80	4
NW	EDWARD W. KANE	009378	STATE	522	Sr 522, North Creek Bridge To Sr 9 Vic Paving	03/22/2019	Lakeside Industries, Inc.	4,740,915.00	4,081,626.50	3,892,428.15	75	0
NW	EDWARD W. KANE	009435	STATE	529	Sr 529, Steamboat Slough Mitigation Site	05/31/2019	Trimaxx Construction, Inc.	3,475,083.00	6,338,297.00	5,465,362.54	74	0
NW	EVELYN PAO	009331	STATE	005	I-5, Wsccl & Freeway Park Tunnels Lighting Controls	01/10/2019	Northeast Electric, Llc	384,553.00	549,024.00	512,720.60	15	3
NW	EVELYN PAO	009355	NHPP-0181(018)	181	Sr 181, Sr 516 To W James St Paving & Ada Complian	02/06/2019	Tucci & Sons, Inc.	1,826,523.66	1,512,745.85	1,465,610.60	60	0
NW	EVELYN PAO	009401	STATE	520	Sr 520, 80th Ave To 108th Ave Culvert Repairs	04/15/2019	Active Construction, Inc.	664,205.00	1,177,177.00	1,261,222.26	60	4
NW	EVELYN PAO	009459	STATE	405	I-90 Et Al, Ramp Meter Enhancement And Its	07/17/2019	Elcon Corporation	930,634.50	1,198,329.90	0.00	94	94
NW	GABE NG	009042	STPF-0542(036)	542	Sr 542 Hedrick Creek Fish Barrier	04/12/2017	Strider Construction Co., Inc.	3,354,407.00	3,722,089.00	3,685,595.96	210	0
NW	GABE NG	009177	STATE	020	Sr20, Sharpes Corner Vicinity Improvements Mp 47.0	01/11/2018	Tapani, Inc.	6,182,783.40	7,224,164.00	7,643,765.53	95	0
NW	GABE NG	009308	HSIP-0536(001)	020	Sr 20, Railroad Crossing	09/24/2018	Sail Electric, Inc.	180,861.00	169,366.00	157,640.79	0	0
NW	GABE NG	009362	HIP-0542(047)	542	Sr 542, I-5 To Britton Road Paving & Ada Complianc	02/06/2019	Granite Construction Company	4,126,428.30	4,699,990.80	4,477,415.16	52	8
NW	GABE NG	009372	NHPP-STPH-9999(804)	002	Us 2 Et Al, Mt Baker Area Bst - 2019	03/22/2019	Doolittle Construction, Llc	6,218,762.10	6,142,011.70	5,372,192.19	64	11.5
NW	GABE NG	009380	STATE	009	Sr 9, Tawes Cr & Two Tributaries To Tawes	04/11/2019	Imco General Construction,	2,171,399.50	2,661,704.00	2,493,240.62	125	42

## Active Contracts - Sorted by Region and Project Engineer

Region	WSDOT Engineer Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
					Cr - Fis		Inc.					
NW	HEIN TRINH/BORSCHOWA	008662	TIGER-2014(088)	090	I-90, Two-Way Transit & Hov Operations Stage 3	12/03/2014	Imco General Construction, Inc.	122,021,315.41	120,105,661.15	128,718,323.97	914	-819
NW	JAMES HARPER	009357	NHPP-0018(043)	509	Sr 509 & Sr 518, S 192 St To Normandy Pk & Sr 509	02/07/2019	Massana Construction, Inc.	9,526,689.00	9,030,006.20	5,611,705.77	242	105
NW	JAMES HARPER	009397	STATE	099	Sr 99, Pierce County Line To S 359th St Paving	04/03/2019	Tucci & Sons, Inc.	1,391,748.00	868,800.45	785,777.37	32	0
NW	JAMES HARPER	009413	STATE	099	Sr 99, Duwamish River Bridges Special Bridge Repai	05/02/2019	Kraemer North America, Llc.	1,179,627.00	1,848,838.00	0.00	0	0
NW	JAMES HARPER	009429	STATE	090	I-90, Eastgate To Sr 900 Corridor Improvements	06/19/2019	Guy F. Atkinson Construction, Llc.	50,573,965.39	46,898,047.00	1,888,045.00	385	385
NW	MARK SAWYER	009028	NHPP-0054(288)	005	I-5, Ebey Slough Bridge To Sr 531 I/C Paving & Ada	03/27/2017	Cadman Materials, Inc.	7,693,649.00	6,847,568.91	6,657,281.25	120	-89.5
NW	MARK SAWYER	009159	LOCAL	005	Emergency Contract North Metro Base, Mp 175.5	09/26/2017	Imco General Construction, Inc.	372,591.00	410,000.00	786,256.18	0	0
NW	MARK SAWYER	009183	STBG-0002(853)	002	Us 2, I-5 I/C To Bickford Ave Vic Paving	03/01/2018	Lakeside Industries, Inc.	6,086,075.50	9,542,991.10	8,710,316.69	112	40
NW	MARK SAWYER	009186	STATE	092	Sr 92, Little Pilchuck Creek Fish Passage	02/26/2018	Graham Contracting, Ltd.	1,451,747.00	4,416,999.00	4,109,615.53	78	0
NW	MARK SAWYER	009195	STPF-9999(806)	009	Sr 9 & Sr 92 108th I/S & 147th Ave To Quarry Rd I/	03/01/2018	Granite Construction Company	2,658,696.00	4,204,000.00	2,659,866.93	60	21.5
NW	MARK SAWYER	009233	STPF-0524(016)	524	Sr 524, Locust & Larch Way Intersection Improvemen	05/17/2018	A-1 Landscaping And Construction,	2,345,914.50	3,286,716.00	3,141,960.00	50	0
NW	MARK SAWYER	009321	WA-2017(007) (023)	525	Sr 525, Mukilteo Ferry Terminal (Phase 2) Ferry Te	01/08/2019	Imco General Construction, Inc.	42,177,499.27	47,948,009.30	19,964,954.27	525	344
NW	MARK SAWYER	009338	TIGER-WA-2017-007	525	Sr 525, Mukilteo Ferry Terminal (Phase 2) Marine S	06/06/2019	Manson Construction Co.	27,660,430.00	26,418,348.00	760,207.00	380	305
NW	MARK SAWYER	009363	NHPP-0002(854)	002	Us 2 & Sr 9 Bickford Ave To Gold Bar Paving & Join	02/22/2019	Granite Construction Company	11,398,101.00	11,870,667.00	8,354,934.68	145	77
NW	MARK SAWYER, P.E.	009329	NHPP-0526(012)	526	Sr 525 To Boeing Access & Sr 525 Spur Paving & Ada	12/26/2018	Granite Construction Company	1,919,332.30	2,315,896.00	2,183,519.30	55	11
NW	MARK SAWYER, P.E.	009374	STATE	009	Sr 9, Sr 204 Intersection Improvements (Stage 1)	04/24/2019	Marshbank Construction, Inc.	1,664,641.00	1,201,059.80	1,182,925.33	75	0
NW	MIKE ASKARIAN	008816	NHPP-0053(971)	005	I-5, Sb S 320th St To Duwamish River Br-Concrete	01/11/2016	Midmountain Contractors, Inc.	20,938,390.55	20,471,129.35	21,060,920.49	300	0

## Active Contracts - Sorted by Region and Project Engineer

Region	WSDOT Engineer Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
NW	MIKE ASKARIAN	008992	STATE	005	I-5, Nb S 260th St To Duwamish River Br Concrete P	02/07/2017	Gary Merlino Construction Co., Inc.	29,528,771.63	30,811,328.77	27,828,662.89	392	0
NW	MIKE ASKARIAN	009182	STBG-9999(744)	164	Sr 164, Sr 18 To 17th St Se Paving And Ada Compli	03/13/2018	Tucci & Sons, Inc.	2,336,948.70	2,373,740.50	2,183,376.81	80	0
NW	MIKE ASKARIAN	009212	STATE	018	Sr 18 Et Al, Wb W Valley Hwy Vic To Se 231st St -	03/22/2018	Tucci & Sons, Inc.	6,980,424.00	6,632,868.50	6,309,035.23	120	0
NW	MIKE ASKARIAN	009235	NHPP-0053(976)	005	I-5, Sb S Lucile St To Spring St - Pavement Repair	05/02/2018	Midmountain Contractors, Inc.	6,271,738.50	8,989,475.00	8,060,266.06	223	24
NW	MIKE ASKARIAN	009256	NHPP-099(135)	099	Sr 99, Roy St To N 145th St Paving & Ada Complianc	06/07/2018	Cpm Development Corporation	11,582,945.23	15,205,157.26	10,779,554.17	260	39
NW	MIKE ASKARIAN	009269	STBG-0202(059)	999	Sr 202, Evans Creek & Patterson Creek Fish Passage	04/24/2019	Hamilton Construction Co.	10,283,810.00	11,975,000.00	730,600.00	520	425
NW	MIKE ASKARIAN	009299	STATE	599	Sr 599, Sb S 133rd St & S 124th St Vic Vms Replace	08/27/2018	Titan Earthwork Llc	816,254.00	665,334.00	652,342.15	30	0
NW	MIKE ASKARIAN	009307	STATE	005	I-5, Sb Ne 45th St To Ne 130th St Ramp Meter Modif	10/11/2018	Northeast Electric, Llc	478,420.00	659,929.00	655,630.67	65	0
NW	MIKE ASKARIAN	009345	NHPP-0018(042)	018	Sr 18, Eb Soosette Cr To Holder Cr Paving & Deck O	01/09/2019	Tucci & Sons, Inc.	3,400,122.85	3,593,565.68	2,951,942.14	158	59
NW	MIKE ASKARIAN	009350	NHPP-0161(038)	161	Sr 161, Milton Rd S Vic To Sr 18 Paving & Ada Comp	01/09/2019	Tucci & Sons, Inc.	1,952,889.85	1,880,808.80	1,862,704.84	83	0
NW	MIKE ASKARIAN	009439	STATE	005	I-5, S 200th St On-Ramp To Sb I-5 Metered Shoulder	06/03/2019	Titan Earthwork Llc	897,305.00	866,688.00	574,336.67	25	18
NW	MIKE ASKARIAN	009476	STATE	090	I-90, I-90 & Sr 18 Interchange Auxiliary Ramp	10/03/2019	Road Construction Northwest, Inc.	780,474.50	646,162.00	0.00	0	0
NW	MIKKEL LAMAY	009143	STPF0530(027)	530	Sr 530, Trafton Creek & School Yard Creek Fish Pas	06/20/2018	Kiewit Infrastructure West Co.	13,061,000.00	12,572,772.00	4,813,285.50	465	0
NW	Not Specified	009441	HSIP-9999(820)	017	Us 2 Et Al, Nw Region Breakaway Cable Terminal Rep	06/27/2019	Petersen Brothers, Inc.	1,096,222.50	1,109,941.73	9,124.11	0	0
NW	Not Specified	009473	STATE	005	I-5, Bow Hill Sb Weigh Station Preservation	09/23/2019	Granite Construction Company	636,157.00	587,478.00	0.00	0	0
NW	PATRICK FULLER	008549	STPF-0099(122)	099	Sr 99, Alaskan Way Viaduct - Replacement North Acc	01/24/2014	Guy F. Atkinson Construction, Llc.	46,127,934.75	41,640,622.60	54,189,955.01	708	0
NW	PATRICK FULLER	009127	STATE	099	Sr 99, Awv Demolition Decommissioning & Surface St	06/21/2018	Kiewit Infrastructure West Co.	83,803,960.00	93,749,999.00	71,623,042.99	808	348



## Active Contracts - Sorted by Region and Project Engineer

Region	WSDOT Engineer Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
NW	PATRICK FULLER	009160	STATE	099	Sr 99, Alaskan Way Viaduct - Replacement South Acc	12/26/2017	Scarsella Bros., Inc.	21,377,224.50	22,583,904.00	26,550,952.97	338	0
NW	ROBYN BOYD	009015	STATE	520	Sr 520, Montlake To Lake Washington I/C And Bridge	11/15/2018	Graham Contracting, Ltd.	389,859,194.71	455,349,888.00	40,921,884.47	1,492	1,249
NW	SHANE SPAHR	009144	HSIP-9999(778)	005	I-5 Et Al, Nwr Cable Barrier Upgrade	11/21/2017	Petersen Brothers, Inc.	4,741,864.00	4,428,212.62	4,497,536.04	107	11.5
NW	SHANE SPAHR	009167	STATE	009	Sr9, Gribble Creek Fish Passage	12/11/2017	Interwest Construction, Inc.	1,750,499.90	1,616,161.61	1,599,383.45	93	16.5
NW	SHANE SPAHR	009179	STATE	530	Sr 530, I-5 Interchange To Sr 9 Paving And Ada Com	01/03/2018	Cadman Materials, Inc.	2,049,679.05	1,885,439.45	1,745,018.29	65	0
NW	SHANE SPAHR	009193	NHPP-9999(691)	009	Sr 9 Et Al, Mt Baker Area Bst - 2018	02/12/2018	Granite Construction Company	7,752,400.70	7,804,095.05	7,675,302.18	86	11
NW	SHANE SPAHR	009219	STPF-0009(076)	009	Sr 9, Francis Rd Intersection Improvements Mp 53.1	04/03/2018	Srv Construction, Inc.	1,250,714.00	1,250,081.00	1,186,202.80	53	17
NW	SHANE SPAHR	009231	NHPP-0054(290)	005	I-5, Stillaguamish R Br To Hill Ditch Br - Pccp Re	04/27/2018	Graham Contracting, Ltd.	18,739,194.00	16,999,349.00	14,143,670.18	296	81
NW	SHANE SPAHR	009344	NHPP-0020(194)	020	Sr 20, Deception Pass And Canoe Pass Bridges Paint	01/31/2019	Eagle Industrial Painting, Llc	15,619,108.00	13,998,005.00	3,384,894.99	325	212.5
NW	SHANE SPAHR	009346	STATE	525	Sr 525, Freeland Vicinity Corridor Improvements	01/07/2019	Northeast Electric, Llc	317,089.50	371,435.00	367,077.12	16	0
NW	SHANE SPAHR	009356	NHPP-0536(008)	536	Sr 536, Skagit River To I-5 Paving & Ada Complianc	01/10/2019	Granite Construction Company	1,814,676.99	2,089,546.00	2,179,527.73	67	0
NW	SHANE SPAHR	009382	HSIP-2017(138)	020	Sr 20, Banta Rd Intersection Safety Improvements	03/27/2019	Srv Construction, Inc.	1,479,735.20	2,054,212.85	2,078,082.52	99	0
NW	SHANE SPAHR	009436	STPF-0530(030)	530	Sr 530, Sauk-Suiattle Confluence Ced Retrofit	05/31/2019	Trimaxx Construction, Inc.	1,804,200.50	1,811,798.25	1,605,758.22	60	6
NW	SHARIF SHAKLAWUN	008811	STATE&FED	405	Design Build I-405, Sr 167 Interchange Direct Conn	07/13/2016	Guy F. Atkinson Construction, Llc.	205,000,000.00	115,899,599.00	115,657,165.29	1,022	0
NW	STEVE STRAND	008625	BR-NHPP-0520(053)	520	Sr 520, Montlake To Evergreen Pt. Bridge West Appr	08/20/2014	Flatiron West Inc	209,905,586.51	199,537,370.50	209,752,519.04	833	0
OL	BRIAN WHITEHOUSE	009133	STATE	005	I-5, Steilacoom-Dupont Rd To Thorne Lane Corridor	06/15/2018	Guy F. Atkinson Construction, Llc.	249,269,600.78	180,895,595.00	79,771,485.61	1,114	654
OL	BRIAN WHITEHOUSE	009297	STATE	510	I-5, Sr 510 Interchange Reconstruct Interchange	09/27/2018	Scarsella Bros., Inc.	32,593,625.20	25,935,935.35	15,476,553.87	375	189.5
OL	BRIAN WHITEHOUSE	009384	NHPP-0053(893)	005	I-5, Plum St To S Tacoma Way Paving	04/18/2019	Granite Construction Company	1,944,544.50	2,241,876.10	2,086,714.40	40	0



## Active Contracts - Sorted by Region and Project Engineer

Region	WSDOT Engineer Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
OL	BRIAN WHITEHOUSE	009420	STATE	005	I-5, Olympia Congestion Management Management	04/26/2019	Northeast Electric, Llc	873,704.00	927,777.00	540,059.39	53	20
OL	BRIAN WHITEHOUSE	009458	NHPP-0052(217)	005	I-5 Over Pacific Ave Seismic Retrofit	08/15/2019	Massana Construction, Inc.	770,400.32	616,235.20	0.00	50	50
OL	CHRIS BRUNING	009364	NHPP-0101(385)	101	Us 101, Old Gardiner Rd To N Of W Uncas Paving And	02/19/2019	Lakeside Industries, Inc.	1,353,478.12	1,373,143.00	1,480,780.64	36	6
OL	CHUCK MEADE	008670	STATE	005	I-5, Portland Avenue To Port Of Tacoma Road - Nort	12/22/2014	Hamilton Construction Co.	136,745,458.95	134,709,929.50	149,749,114.30	781.5	11.5
OL	DAN MCKERNAM	009447	STPF-0116(006)	116	Sr 116, Kilisut Harbor - Remove Fish Barrier	07/10/2019	Cascade Bridge Llc	8,669,852.00	9,087,681.00	2,367,180.72	320	267.5
OL	GAIUS SANROY	008818	STATE&FED	005	Design Build - I-5 / Sr16 Realignment - Hov Struct	08/29/2016	Skanska Usa Civil West California	161,750,871.00	121,575,000.00	118,070,681.90	1,034	-74
OL	GAIUS SANROY	009157	STATE	005	I-5, Portland Avenue To Port Of Tacoma Road - Sout	08/13/2018	Guy F. Atkinson Construction, Llc.	155,410,996.00	159,875,295.00	42,504,280.78	1,453	1,070
OL	GAUIS SANROY	009333	STATE	167	Sr 167, 70th Avenue E. Vicinity Bridge Replacement	08/08/2019	Guy F. Atkinson Construction, Llc.	38,909,457.38	40,876,990.00	0.00	706	652
OL	JERRY MOORE	008376	BR-NH-0101(307)	101	Us 101, Shore Rd To Kitchen-Dick Rd Widening	12/11/2012	Scarsella Bros., Inc.	33,989,672.79	27,069,690.00	28,337,218.21	556	0
OL	JOHN ROMERO	008976	STATE	008	Sr 8 Middle And East Forks Wildcat Creek Remove Fi	12/28/2016	Ceccanti, Inc.	11,103,139.67	10,708,835.01	10,619,475.03	550	0
OL	JOHN ROMERO	009018	NHPP-0101(355)	101	Us 101 Coffee Creek - Remove Fish Barrier	11/07/2017	Parsons/Scarsella Jv	17,464,822.00	13,889,997.00	6,557,580.50	1,095	461
OL	JOHN ROMERO	009353	HSIP-0510(019)	510	Sr 510, Meridian Rd Se Roundabout And Paving	01/17/2019	Active Construction, Inc.	3,363,730.00	2,484,484.00	2,387,683.99	90	11
OL	JOHN ROMERO	009360	STATE	107	Sr 107, Chehalis River Bridge Structural Rehabilit	02/21/2019	Rognlin'S, Inc.	18,112,214.50	19,530,453.40	8,684,226.16	306	197
OL	JOHN ROMERO	009398	NHPP-0101(382)	101	Us 101, West Jefferson County Remove Fish Barriers	05/13/2019	Quigg Bros., Inc.	13,311,084.93	15,542,998.00	1,817,715.87	370	282
OL	JOHN ROMERO	009403	NHPP-0101(366)	101	Us 101, Chehalis River Bridge Scour Repair	04/18/2019	Quigg Bros., Inc.	1,926,843.00	1,638,803.00	1,586,663.05	45	2
OL	JOHN ROMERO	009411	NHPP-0008(021)	008	Sr 8, Us 12 To W Of Wilson Rd Paving	05/01/2019	Granite Construction Company	4,286,282.00	3,520,316.20	2,936,511.41	40	7.5
OL	JOHN ROMERO	009430	NHPP-0101(383)	101	Us 101, N Of Sr 107 Stabilize Slope	05/30/2019	Rognlin'S, Inc.	5,936,429.50	6,650,000.00	4,341,449.96	125	40
OL	JOHN ROMERO	009442	STP-0007(029)	007	Sr 7 N. Of Alder - Rock Scaling	07/08/2019	Boettcher & Sons, Inc.	581,202.00	716,652.00	663,601.50	25	2
OL	JOHN ROMERO	009474	STP-0007(029)	007	N Of Pilgrim Rd E Slope Stabilization (Small Works	09/23/2019	Hi Tech Rockfall Construction, Inc.	171,104.00	189,899.00	0.00	15	15

## Active Contracts - Sorted by Region and Project Engineer

Region	WSDOT Engineer Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
OL	JON DEFFENBACHER	008607	STATE	005	I-5, M St To Portland Ave - Hov	07/01/2014	Max J. Kune Company	103,100,763.25	98,175,443.97	125,582,299.09	843	-6
OL	LONE (LUNA) MOODY	009302	HSIP-0007(030)	007	Sr7, Pedestrian Crossing Safety Improvement	09/13/2018	Northeast Electric, Llc	880,896.50	954,045.00	949,045.61	71	12
OL	LONE MOODY	009373	STPF-0507(034)	507	Sr 507, N Of Rainier To Jct Sr 7 Paving	02/27/2019	Miles Resources, Llc	2,917,356.98	2,343,073.66	2,464,811.78	65	-1
OL	LONE MOODY	009438	STATE	162	Sr 162, Spiketown Creek Bridge Temporary Bridge	06/04/2019	Hamilton Construction Co.	2,349,346.00	2,140,559.35	1,165,340.90	46	3
OL	LONE MOODY	009457	STBG-0163(002)	163	Sr 163, N Of N 54th St To Point Defiance Landing	07/10/2019	Tucci & Sons, Inc.	592,697.00	1,036,466.90	884,598.73	48	7.5
OL	MARK FRYE	009450	STATE	167	Sr 509, Sr167 Completion Dem0 #3	06/10/2019	Skycorp, Ltd	216,319.00	87,464.00	72,973.00	0	0
OL	MICHELE BRITTON	008968	NH-0104(055)	104	Sr 104, Hood Canal Bridge Special Repair Gear Box	11/17/2016	Northbank Civil And Marine, Inc.	3,355,143.00	2,643,803.00	3,600,919.26	200.5	0
OL	MICHELE BRITTON	009358	NHPP-0104(057)	104	Sr 104, Hood Canal Br Column & Crossbeam Sealing(S	02/19/2019	Combined Construction, Inc.	294,943.00	645,323.00	664,382.95	110	27
OL	MICHELE BRITTON	009371	STPF-9999(828)	999	Kitsap Area, Paving And Ada Compliance - 2019	02/19/2019	Tucci & Sons, Inc.	5,584,009.50	5,710,464.70	5,471,647.72	156	38.5
OL	MICHELE BRITTON	009392	HSIP-9999(785)	003	Sr 3 Bct Replacement & Roadside Safety	04/08/2019	Dirt And Aggregate Interchange, Inc	1,783,130.50	1,798,798.00	416,267.83	130	85
OL	MICHELE BRITTON	009409	STATE	305	Sr 305, Agate Pass Bridge Bridge Painting	04/24/2019	Champion Painting Specialty	10,577,150.00	8,015,044.00	2,602,072.81	257	175
OL	MICHELE BRITTON	009446	NHPP-0302(011)	302	Sr 302, E Of Elgin Clifton Rd To Sr 16 - Remove Fi	07/09/2019	Granite Construction Company	8,936,411.37	10,055,978.60	146,835.00	312	262.5
SC	ALEJANDRO SANGUINO	009196	STATE	182	I-182, Queensgate Dr - Interchange Improvements	04/11/2018	Central Washington Asphalt, Inc.	2,191,967.80	2,400,000.00	1,762,538.64	73	0
SC	ALEJANDRO SANGUINO	009207	NHPP-1823(064)	182	I-182 & Us 395, Tri Cities Vic - Paving, Ada, And	03/13/2018	Cpm Development Corporation	2,526,714.90	2,660,546.43	2,711,040.85	70	0
SC	ALEJANDRO SANGUINO	009451	NHPP-0395(113)	395	Us 395, Safety Corridor Improvements & E Elm Rd To	07/08/2019	Central Washington Asphalt, Inc.	11,888,331.88	12,195,888.85	5,340,460.24	165	117
SC	ALEX SANGUINO	009058	NHPP-0823(068)	082	I-82, Columbia River Bridge Eb - Truss Deck Replac	05/11/2017	Max J. Kune Company	8,723,599.32	9,467,594.50	9,912,062.92	371	0
SC	ALEX SANGUINO	009366	NHPP-0395(111)	395	Us 395, Pioneer Memorial Bridge - Bridge Painting	03/18/2019	Blastech Enterprises, Inc.	7,596,263.40	6,503,624.00	625,761.78	280	155
SC	ALEX SANGUINO	009391	STATE	012	Us 12, Nine Mile Hill To Frenchtown Vic Turnback I	04/17/2019	Central Washington Asphalt, Inc.	949,100.15	1,120,386.00	1,145,068.27	46	0
SC	ALEX SANGUINO	009402	NHPP-0012(249)	012	Us 12, Pomeroy To East Alpowa Vicinity -	04/16/2019	Central Washington Asphalt,	1,798,328.00	1,622,222.22	1,573,744.02	30	0.5

## Active Contracts - Sorted by Region and Project Engineer

Region	WSDOT Engineer Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
					Chip Sea		Inc.					
SC	ALEX SANGUINO	009418	TRIBAL	129	Sr 129, Buford Creek Barrier Fish Passage	06/05/2019	Ascorp, Inc. Db a Debco	2,579,181.00	3,268,371.00	2,169,792.62	125	38
SC	JERRY WOOD	008127	STATE	090	I-90, Snowshed To Keechelus Dam Phase 1c - Replace	08/19/2011	Guy F. Atkinson Construction, Llc.	197,988,768.70	177,144,342.66	198,801,072.74	1,035	-101.5
SC	JERRY WOOD	009038	NHPP-0822(139)	082	I-82 Wb & Us 97, Yakima County - Deck Rehabilitati	04/19/2017	Conway Construction Company	1,431,319.00	1,420,504.74	1,954,962.81	47	-4
SC	JERRY WOOD	009126	HBP-0082(012)	082	I-82, Selah Creek Bridge Eb - Paving & Bridge Join	08/14/2017	Interstate Concrete & Asphalt	545,969.00	661,717.00	959,805.47	32	-8.5
SC	JERRY WOOD	009214	NHPP-0902(450)	090	I-90, Yakima River Bridges Cle Elum To Ellensburg	04/16/2018	Graham Contracting, Ltd.	17,143,690.34	13,999,349.00	9,861,048.70	368	70.5
SC	JERRY WOOD	009257	STPF-9999(793)	012	Us 12, Old Highway 12 To E Isaacs Ave Br -	05/23/2018	Interstate Concrete & Asphalt	2,148,138.76	1,928,244.30	2,115,341.05	46	-68
SC	JERRY WOOD	009359	HSIP-9999(822)	017	Scr 17-19 Region Wide, Bct Replacement A Guardrail	02/06/2019	Frank Gurney, Inc.	1,794,472.00	1,746,059.53	1,652,208.68	142	38
SC	JERRY WOOD	009385	NHPP-0090(023)	090	I-90, Bullfrog Rd Vic - Concrete Rehab, Bridge Dec	04/08/2019	Max J. Kuney Company	16,398,303.31	14,801,298.50	3,792,903.26	275	165
SC	JERRY WOOD	009386	NHPP-0082(015)	082	I-82 & Sr 22, Sunnyside Vic To Prosser Vic - Pavin	03/20/2019	Central Washington Asphalt, Inc.	2,224,857.38	2,238,377.32	2,179,166.54	40	0
SC	JERRY WOOD	009390	SHIP-0903(076)	090	I-90 & I-82, Ellensburg Vic To Vantage - Paving	03/26/2019	Interstate Concrete & Asphalt	6,276,163.00	5,558,319.00	4,503,623.55	99	8
SC	JERRY WOOD	009396	STATE	012	Us 12, White Pass Vicinity Major Drainage Phase 2	04/15/2019	Selland Construction, Inc.	570,964.65	645,588.00	680,426.27	51	-9
SC	SCOTT GOLBEK	008715	STATE	090	I-90, Keechelus Dam To Stampede Pass Phase 2a- Add	05/07/2015	Guy F. Atkinson Construction, Llc.	68,584,834.08	72,777,532.41	71,478,217.20	584	-14
SC	SCOTT GOLBEK	009036	NHPP-0901(490)	090	I-90, 468th Ave Se To W Summit Rd Concrete, Deck,	04/05/2017	Imco General Construction, Inc.	32,280,434.49	27,799,358.66	33,654,099.47	282	6.5
SC	SCOTT GOLBEK	009164	NHPP-0902(451)	090	I-90, Easton To Ellensburg Vic Interchange Paving	12/04/2017	Interstate Concrete & Asphalt	2,086,596.50	1,941,242.00	2,084,643.13	51.5	0
SC	SCOTT GOLBEK	009170	STATE	012	Us12, Wildcat Creek Bridge - Replace Bridge - Desi	04/18/2018	Graham Contracting, Ltd.	5,896,872.00	4,799,336.00	4,912,956.71	156	0
SC	SCOTT GOLBEK	009247	STATE	082	I-82, South Union Gap Interchange - Construct Ramp	12/06/2018	Hamilton Construction Co.	15,949,437.00	14,128,990.00	9,702,295.96	264	-32
SC	SCOTT GOLBEK	009319	NHPP-0901(496)	009	I-90, 468th Ave Se To W Summit Rd Wb - Rehab Concr	11/19/2018	Acme Concrete Paving, Inc.	19,742,159.00	21,274,148.25	9,223,372.63	251	149

## Active Contracts - Sorted by Region and Project Engineer

Region	WSDOT Engineer Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
SC	SCOTT GOLBEK	009376	STATE	090	I-90, Hyak To Stampede Pass Phases 1f & 2f - Fenci	03/25/2019	Graham Contracting, Ltd.	2,134,973.00	2,818,862.00	2,544,486.88	90	3.5
SC	SCOTT GOLBEK	009448	NHPP-9999(829)	999	Scr Region Wide, Redirectional Landforms Median Ca	07/11/2019	Frank Gurney, Inc.	1,457,872.80	1,457,843.00	461,105.25	60	35
SC	SCOTT GOLBEK	009463	NHPP-0902(455)	999	I-90, 0.8 Miles W Of Snoqualmie Summit E Culvert R	08/13/2019	Rodarte Construction, Inc.	226,903.00	199,897.00	155,107.75	16	4
SW	COLIN NEWELL	009185	STATE	005	I-5, Mtb Cantilever Signs And Landscaping	01/23/2018	Massana Construction, Inc.	1,340,621.20	1,344,750.80	1,261,679.80	52	0
SW	COLIN NEWELL	009238	STATE	101	Us 101 / Sr 6, Raymond Drainage And Sr 6 Roundabou	05/02/2018	Rognlin'S, Inc.	2,523,621.50	2,664,627.00	2,648,996.25	106	0
SW	COLIN NEWELL	009389	NHPP-0052(216)	005	I-5, Rush Rd. To 13th St. Crack Sealing	03/21/2019	Granite Construction Company	543,754.95	509,532.60	599,253.37	20	4
SW	COLIN NEWELL	009412	STBG-0006(025)	006	Sr 6, South Branch Fronia Creek And Fronia Creek -	04/23/2019	Stellar J. Corporation	1,385,282.84	1,383,884.20	879,326.61	75	-2
SW	COLIN NEWELL	009414	STBG-0006(024)	006	Sr 6, Salmon Creek Fish Passage	04/24/2019	Quigg Bros., Inc.	1,206,930.00	1,186,934.00	832,690.20	59	0.5
SW	COLIN NEWELL	009419	STBG-0506(004)	506	Sr 506, Lacamas Creek Bridge Replacement	04/24/2019	Farline Bridge, Incorporated	3,385,677.50	3,238,905.33	1,214,613.71	140	70
SW	COLIN NEWELL	009433	NHPP-00519(307)	005	1-5, Sb Toutle River Bridge - Expansion Joint,Deck	05/30/2019	M.J. Hughes Construction, Inc.	1,732,588.14	1,679,068.65	957,536.17	71	18
SW	DANAE AUSTENFELD	009135	STPF-0504(010)	504	Sr 504 / Wooster Creek, Culvert Replacement Chroni	09/12/2017	Hamilton Construction Co.	2,273,819.00	2,095,588.20	2,098,690.88	206	1
SW	DANAE AUSTENFELD	009293	CMAQ-0503(037)	205	I-205 Ramp Meter, And Sr 503 Variable Message Sign	08/17/2018	Northeast Electric, Llc	597,832.40	539,913.00	561,190.03	43	2.5
SW	DANAE AUSTENFELD	009341	CMAQ-0014(083)	014	Sr 14, Atis Infill I-5 To Evergreen	01/10/2019	Mill Plain Electric, Inc.	732,719.00	640,307.00	602,949.60	44	-8
SW	DANAE AUSTENFELD	009394	NHPP-0014(084)	014	Sr 14, Se 164th Ave To Nw 6th Ave Paving	03/26/2019	Granite Construction Company	2,565,902.70	2,188,188.00	1,898,179.24	24	4.5
SW	DANAE AUSTENFELD	009432	NHOO-9999(812)	205	I-205 And I-5, Pavement Rehabilitation	06/04/2019	Granite Construction Company	2,803,263.70	3,307,307.00	1,506,626.36	71	14
SW	DANAE AUSTENFELD	009445	STATE	014	Sr 14, Wind River Rd Intersection Improvements	06/17/2019	Crestline Construction Company,	3,497,847.00	3,399,638.50	1,710,335.59	84	16.5
SW	DANAE AUSTENFELD	009464	NHPP-0051(311)	005	I-5, Ridgefield Weigh Station Preservation	08/08/2019	Granite Construction Company	710,087.90	939,939.00	13,260.00	21	14
SW	DANAE AUSTENFELD	009469	HSIP-0051(308)	500	I-5, Sb Interstate Br To Ne 78th St Vic Active Tra	09/30/2019	Mill Plain Electric, Inc.	4,544,384.60	4,794,902.00	0.00	258	258
SW	DEVIN RECK	009453	NHPP-0500(024)	500	Sr 500, Burnt Bridge Creek To 4th Plain -	07/01/2019	Granite Construction	5,393,441.01	5,347,347.00	4,493,356.36	72	27.5

## Active Contracts - Sorted by Region and Project Engineer

Region	WSDOT Engineer Name	Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
					Paving A		Company					
SW	FRANK GREEN	008991	ER-STPF-1605(001)	005	I-5 Chamber Way Bridge - Replacement	05/25/2017	Quigg Bros., Inc.	10,929,950.60	10,930,002.00	10,891,962.10	540	0
SW	JOANNA LOWREY	009184	STBG-0409(005)	409	Sr 409, Columbia River Br. At Puget Island - Paint	02/26/2018	Royal Bridge Inc.	14,271,517.60	13,678,650.76	12,251,603.10	380	56
SW	JOANNA LOWREY	009197	STPF-0508(010)	508	Sr 508, S. Fork Newaukum River Bridge Replacement	03/05/2018	Oregon State Bridge Construction,	4,952,426.20	5,010,135.15	4,977,682.19	253	17
SW	JOANNA LOWREY	009222	NHPP-0051(302)	005	I-5, E Fork Lewis River Br To Weigh Station Vic -	04/18/2018	Lakeside Industries, Inc.	10,745,697.00	10,015,451.04	10,796,991.61	100	-2.5
SW	Not Specified	009479	STP-0433(011)	433	Sr 433, Lewis And Clark Bridge Upgrade Electrical	10/14/2019	Mill Plain Electric, Inc.	1,445,036.30	1,445,006.00	0.00	0	0
SW	S. FELL/D. RECK	009417	HSIP-9999(802)	005	Swr, Breakway Cable Terminal Replacement Interstat	04/29/2019	Dirt And Aggregate Interchange, Inc	599,177.05	608,597.00	520,496.00	37	6
SW	SUSAN FELL	009096	NHPP-0051(301)	005	I-5, Sb Bridges 5/40w And 5/105w Resurfacing	06/14/2017	Granite Construction Company	1,606,948.24	2,087,087.00	2,186,410.74	72.5	-13
SW	SUSAN FELL	009416	STATE	014	Sr 14, Access Improvements	04/24/2019	Thompson Bros. Excavating, Inc.	4,424,319.30	4,594,488.50	2,889,375.18	103	16