

SR 21/South of Republic - Gold Creek Bridge Emergent Repair
Project Information

PIN: 602114D	As of Date: July 2019
Region: Eastern	Regional Admin: M. Gribner
State Route: SR 21	
Current Status: Construction	Legislative Districts: 07

Project Description

West Fork San Poil River Bridge 21/321 emergent roadway repair, installation of Bailey Bridge, and scour repair at bridge abutments to restore minimal service. Flooding critically scoured structure causing sufficient structural damage to warrant replacement of the structure.

Contractor: 009426 – N.A. Degerstrom, Inc. - \$5,673,976.14 - 5/6/19

Watch List Description

Reported March 2019: The cost increase is due to incorporating a raised bridge, reinforcement to the existing stream and plant restoration to mitigate the 100-year flood elevations.
As of July 2019: The project has further increased due to higher than estimated costs for preparation, mobilization, and drainage. This project has been awarded and will be removed from future Watch List reports.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Environmental Complete			
Right of Way Complete	Q1 2018	Q1 2019	Late
Contract Advertisement	Q2 2017	Q1 2019	Late
Operationally Complete	Q4 2019	Q4 2019	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$858	\$908
Right of Way	\$0	\$213	\$213
Construction	\$0	\$5,080	\$7,732
Total	\$0	\$6,151	\$8,852

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$908	\$0		\$908
Right of Way	\$0	\$0	\$213	\$0		\$213
Construction	\$0	\$0	\$7,732	\$0		\$7,732
Total	\$0	\$0	\$8,852	\$0		\$8,852