

**SR 20/Narcisse Rd to Spruce Canyon Rd - Chip Seal**
**Project Information**

PIN: 602036N                                      As of Date: July 2019

Region: Eastern                                      Regional Admin: M. Gribner

State Route: SR 20

Current Status: Construction                      Legislative Districts: 07

**Project Description**

Bituminous surface roadways require a pavement surface treatment on a 6-8 year cycle to maintain the integrity of the pavement and provide skid resistance for stopping. Application of a Bituminous Surface Treatment to this section of roadway will extend the service life of this pavement surface.

Contractor: 009407 - CENTRAL WASHINGTON ASPHALT, INC. - \$506,008.42 - 03/25/19

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start			
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q1 2019	Q1 2019	On Schedule
Operationally Complete	Q4 2019	Q4 2019	On Schedule

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$0
Right of Way	\$0	\$0	\$0
Construction	\$0	\$632	\$632
Total	\$0	\$632	\$632

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$0		\$0
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$632	\$0		\$632
Total	\$0	\$0	\$632	\$0		\$632