Washington State Department of Transportation

SR 290/Mission Ave to Sullivan Rd - Paving

Project Information	
PIN: 629000X	As of Date: April 2019
Region: Eastern	Regional Admin: M. Gribner
State Route: SR 290	
Current Status: Completed	Legislative Districts: 03, 04

Project Description

Asphalt concrete pavement requires rehabilitation on a 10 to 15-year cycle to preserve the roadway structure and the public investment in highways. Rehabilitation with a hot mix asphalt pavement application shall be accomplished over this section of roadway. The basic safety features within the project limits shall be upgraded to maintain safe highway operations.

Contractor: 009072 -CPM DEVELOPMENT CORPORATION DBA INLAND ASPHALT COMPANY - $3,087,294.06 - 05/01/2017

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2015	Q1 2015	On Schedule
Preliminary Engineering Start	Q3 2015	Q3 2015	On Schedule
Environmental Complete	Q1 2017	Q1 2017	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2017	Q1 2017	On Schedule
Operationally Complete	Q4 2017	Q4 2017	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$392	$398
Right of Way	$0	$0	$0
Construction	$0	$3,592	$3,592
Total	$0	$3,984	$3,991

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$398	$0		$398
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$3,592	$0		$3,592
Total	$0	$0	$3,991	$0		$3,991

Project Web Site: https://www.wsdot.wa.gov/projects/sr290/missiontosullivanpave/default.htm

Washington State Department of Transportation

SR 290/Spokane River Trent Bridges - Strip Seal Rehabilitation

Project Information	
PIN: 629000Y	As of Date: April 2019
Region: Eastern	Regional Admin: M. Gribner
State Route: SR 290	
Current Status: Completed	Legislative Districts: 04

Project Description

Remove existing stip seals and replace with new joints and seals.

Contractor: 009072 -CPM DEVELOPMENT CORPORATION DBA INLAND ASPHALT COMPANY - $172,914.64 - 05/01/2017

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start			
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q1 2017	Q1 2017	On Schedule
Operationally Complete	Q4 2017	Q4 2017	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$0
Right of Way	$0	$0	$0
Construction	$0	$201	$155
Total	$0	$201	$155

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$0	$0		$0
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$155	$0		$155
Total	$0	$0	$155	$0		$155

Project Web Site: https://www.wsdot.wa.gov/projects/sr290/missiontosullivanpave/default.htm