Washington State Department of Transportation

SR 20/South Fork Mill Creek Rd to Tiger - Chip Seal

Project Information	
PIN: 602037X	As of Date: July 2019
Region: Eastern	Regional Admin: M. Gribner
State Route: SR 20	
Current Status: Construction	Legislative Districts: 07

Project Description

Bituminous surface roadways require a pavement surface treatment based on the ER chip seal cycle plan to maintain the integrity of the pavement and provide skid resistance for stopping. Application of a Bituminous Surface Treatment to this section of roadway will extend the service life of this pavement surface.

Contractor: 009407 - CENTRAL WASHINGTON ASPHALT, INC. - $975,401.10 - 03/25/19

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start			
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q1 2019	Q1 2019	On Schedule
Operationally Complete	Q4 2019	Q4 2019	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$0
Right of Way	$0	$0	$0
Construction	$0	$2,924	$1,375
Total	$0	$2,924	$1,375

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$0	$0		$0
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$1,375	$0		$1,375
Total	$0	$0	$1,375	$0		$1,375

Project Web Site: https://www.wsdot.wa.gov/projects/sr20/south-fork-mill-creek-tiger/home