Washington State Department of Transportation

I-90/SR 21 to Ritzville - Paving

Project Information	
PIN: 609020I	As of Date: July 2019
Region: Eastern	Regional Admin: M. Gribner
State Route: I-90	
Current Status: Construction	Legislative Districts: 09

Project Description

Asphalt concrete pavement requires rehabilitation on a 10 to 15 year cycle to preserve the roadway structure and the public investment in highways. Rehabilitation of the existing pavement with a hot mix asphalt pavement shall be accomplished over this section of roadway. The basic safety features within the project limits shall beupgraded to maintain safe highway operations.

Contractor: 009349 - CENTRAL WASHINGTON ASPHALT, INC. - $6,272,222 - 01/17/2019

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2017	Q1 2017	On Schedule
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Environmental Complete	Q4 2018	Q1 2019	Late
Right of Way Complete			
Contract Advertisement	Q4 2018	Q1 2019	Late
Operationally Complete	Q4 2019	Q4 2019	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$398	$398
Right of Way	$0	$0	$0
Construction	$0	$7,918	$7,638
Total	$0	$8,316	$8,036

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$398	$0		$398
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$7,638	$0		$7,638
Total	$0	$0	$8,036	$0		$8,036

Project Web Site: https://www.wsdot.wa.gov/projects/i90/sr-21-ritzville/home